wilmar MNA Serang	**Project :**	WTP PLANT	**Page :**	**3 0f 3**
	Project Code :		**Date :**	31/07/2018
	Document Name :	ELECTRICAL LOAD LIST		
	Document No :	BED-DOC-WTP-EI-01		

E&I PROJECT

REV.0

	Electromotor Data													**Cable Connection**						**Panel**	
No.	Original Tag	Wilmar Tag	Designation	Requirment		Starting	Rated Power (KW)	Nom. Current (A)	PF	Poles/Rated Speed rpm	Rated Voltage (V)	Motor Brand	Motor Type/Model	EEX Proof Req.	Index Protection	Type	Size (sqmm)	Pulling Quantity (Set)	Length / Pulling (m)	Total Length(m)	Gland Size (mm)	Connecting	Remarks
				continouse	standby																		
B	**OSBL**																						
1	PU-103A	PU103A	~~Ro Water Feed Pump~~ RO Transfer Pump	1		S/S	110	205,1			380 V 50 Hz 3Ph			N/A		NYY-FR	4x95mm	1	120	120	M50	MCC-22A2	Before 132
2	PU-103B	PU103B	~~Ro Water Feed Pump~~ RO Transfer Pump		1	S/S	110	205,1			380 V 50 Hz 3Ph			N/A		NYY-FR	4x95mm	1	120	120	M50	MCC-22A2	Before 132
3	DWP-101A	DWP101A	Domestic Water Transfer Pump	1		VFD	22	41,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	120	120	M32	MCC-22A2	
4	DWP-101B	DWP101B	Domestic Water Transfer Pump		1	VFD	22	41,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	120	120	M32	MCC-22A2	
5	PU-101A	PU101A	Demin Water Transfer Pump	1		DOL	30	55,9			380 V 50 Hz 3Ph			N/A		NYY-FR	4x25mm	1	120	120	M32	MCC-22A2	Add New
6	PU-101B	PU101B	Demin Water Transfer Pump		1	DOL	30	55,9			380 V 50 Hz 3Ph			N/A		NYY-FR	4x25mm	1	120	120	M32	MCC-22A2	Add New
7	PU-102A	PU102A	Waste Water Transfer Pump	1		DOL	15	28,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x10mm	1	120	120	M25	MCC-22A2	Add New
8	PU-102B	PU102B	Waste Water Transfer Pump		1	DOL	15	28,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x10mm	1	120	120	M25	MCC-22A2	Add New
				4	4				**75 % Max Load**														
	Total Connected Load			**B+C=**		**A**	**354,0**	**659,9**	**kW**	**A**													
	Max Load					**B**	**177,0**	**330,0**	**132,8**	**247,5**													
	Stand by Load					**C**	**177,0**	**330,0**															