wilmar	Project :	Continues Refinery (QCD) Plant	Page :	3 of 4	E&I PROJECT
	Project Code :		Date :	01/08/2018	
	Document Name :	ELECTRICAL LOAD LIST			
MNA Serang	Document No :	BED-DOC-CRF-EI-01			REV.0

				Electromotor Data											Cable Connection						Panel	
				Requirment																		
No.	Original Tag	Wilmar Tag	Designation	continoue	standby	Starting	Rated Power (KW)	Nom. Current (A)	PF	Poles/Rated Speed rpm	Rated Voltage (V)	Motor Brand	Motor Type/Model	EEX Proof Req.	Index Protection	Type	Size (sqmm)	Pulling Quantity (Set)	Length / Pulling (m)	Total Length(m)	Gland Size (mm)	Connecting	Remarks
OSBL																							
1	PU-305A	PU305A	Cooling Water Pump	1		S/S	110	205,1			380 V 50 Hz 3Ph			N/A		NYY-FR	4x95mm	1	120	120	M50	MCC-29B4	Before : 132, Update 18/12/15
2	PU-305B	PU305B	Cooling Water Pump	1		S/S	110	205,1			380 V 50 Hz 3Ph			N/A		NYY-FR	4x95mm	1	120	120	M50	MCC-29B4	Before : 132, Update 18/12/15
3	CT-305	CT305	Cooling Tower	1		VFD	37	69,0			381 V 50 Hz 3Ph			N/A		NYY-FR	4x35mm	1	120	120	M32	MCC-29B4	
4	PU-604A	PU604A	Condensate Pump	1		DOL	7,5	14,0			382 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	120	120	M25	MCC-29B4	
5	PU-903A	PU903A	Effluent Pump	1		DOL	7,5	14,0			383 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	120	120	M25	MCC-29B4	
6	2HST611		1-Ton Gantry Hoist For Filter Leaves	1		O/G	5	9,3			380 V 50 Hz 3Ph			N/A		NYY-FR	4x4mm	1	120	120	M20	MCC-29B4	
LUA																							
1	PU-202A	PU202A	WICA RO Water Distribution Pump	1		DOL	15	28,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x10mm	1	120	120	M25	MCC-29B4	Before : 18,5, Update 18/12/15
2	PU-2026A	PU2026A	Citric Acid Pump	1		DOL	2,20	4,1			381 V 50 Hz 3Ph			N/A		NYY-FR	4x1,5mm	1	120	120	M20	MCC-29B4	Before : 3, Update 18/12/15
3	PU-1902A	PU1902A	Fuel Distribution Pump	1		DOL	0,25	0,5			381 V 50 Hz 3Ph			N/A		NYY-FR	4x1,5mm	1	120	120	M20	MCC-29B4	
4	PU-1802A	PU1802A	Chemical Distribution Pump	1		DOL	2,20	4,1			381 V 50 Hz 3Ph			N/A		NYY-FR	4x1,5mm	1	120	120	M20	MCC-29B4	Before : 3, Update 18/12/15
				10	0				75 % Max Load														
	Total Connected Load			**B+C=**		**A**	296,65	552,999	**kW**	**A**													
	Max Load					**B**	**296,65**	**553,00**	**222,5**	**414,7**													
	Stand by Load					**C**	**0,00**	**0,00**															