wilmar	**Project :**	Texturizing	**Page :** 3 **0f 11**	E&I PROJECT
	Project Code :		**Date :** 01/08/2018	
	Document Name :	ELECTRICAL LOAD LIST		
MNA Serang	**Document No :**	BED-DOC-TXT-EI-01		REV.0

Electromotor Data																**Cable Connection**						**Panel**	
No.	Original Tag	Wilmar Tag	Designation	Requirment continoue	Requirment standby	Starting	Rated Power (KW)	Nom. Current (A)	PF	Poles/Rated Speed rpm	Rated Voltage (V)	Motor Brand	Motor Type/Model	EEX Proof Req.	Index Protection	Type	Size (sqmm)	Pulling Quantity (Set)	Length / Pulling (m)	Total Length(m)	Gland Size (mm)	Connecting	Remarks
Line 1 (CBS) - UNICORP																							
1	1-CPM 02-01		Centrifugal Pump	1		DOL	15	28,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x10mm	1	150	150	M25	MCC-31A1	Pre-Blend tank to 300/500
2	1-CPM 02-02		Centrifugal Pump		1	DOL	15	28,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x10mm	1	150	150	M25	MCC-31A1	Pre-Blend tank to 300/500
3	1-AGM 03-01		Agitator motor	1		DOL	1,5	2,8			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	Emulsifier tank 3-T-0301
4	1-CPM 03-01		Centrifugal Pump	1		DOL	4	7,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	Emulsifier tank to Mixing tanks
5	1-AGM 05-01		Agitator motor	1		VFD	4	7,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	Mixing Tank 3-T-0501
6	1-AGM 05-02		Agitator motor	1		VFD	4	7,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	Mixing Tank 3-T-0511
7	1-FM 05-01		Fan motor	1		DOL	0.03	0,1			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Mixing Tank 3-T-0501
8	1-FM 05-02		Fan motor	1		DOL	0.03	0,1			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Mixing Tank 3-T-0511
9	1-CPM 05-01		Centrifugal Pump	1		DOL	3	5,6			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	Mixing Tanks circulation
10	1-CPM 05-02		Centrifugal Pump	1		DOL	18.5	34,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Mixing Tank to PHE
11	1-CPM 06-01		Water Circulation Pump	1		DOL	1,8	3,4			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	Pre Heat PHE
12	1-CPM 06-02		Water Circulation Pump	1		DOL	4	7,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	Pre Cool PHE
13	1-HPP 07-01		High Pressure Pump	1		VFD	45	83,9			380 V 50 Hz 3Ph			N/A		NYY-FR	4x35mm	1	150	150	M32	MCC-31A1	P-3-68/100
14	1-FM 07-01		Fan motor	1		DOL	0,2	0,4			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	P-3-68/100
15	1-PFM 07-31		Perfector C1 & C2	1		S/S	22	41,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Perfector (2+2+2)150
16	1-PFM 07-33		Perfector C3 & C4	1		S/S	30	55,9			380 V 50 Hz 3Ph			N/A		NYY-FR	4x25mm	1	150	150	M32	MCC-31A1	Perfector (2+2+2)150
17	1-PFM 07-35		Perfector C5 & C6	1		S/S	30	55,9			380 V 50 Hz 3Ph			N/A		NYY-FR	4x25mm	1	150	150	M32	MCC-31A1	Perfector (2+2+2)150
18	1-FM 07-31		Fan motor C1 & C2	1		DOL	0.2	0,4			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Perfector (2+2+2)150
19	1-FM 07-33		Fan motor C3 & C3	1		DOL	0,2	0,4			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Perfector (2+2+2)150
20	1-FM 07-35		Fan motor C4 & C5	1		DOL	0.2	0,4			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Perfector (2+2+2)150
21	1-HT 07-91		Heater	1		DOL	18	33,6			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Built-in at Perfector
22	1-HT 07-92		Heater	1		DOL	18	33,6			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Built-in at Perfector
23	1-HT 07-93		Heater	1		DOL	18	33,6			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Built-in at Perfector
24	1-CPM 07-91		Circulation pump (hot water)	1		DOL	0.25	0,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	Built-in at Perfector
25	1-PRM 07-41		Pin Rotor	1		VFD	18.5	34,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Pin Rotor . 2 x 100 ltr
26	1-PRM 07-42		Pin Rotor	1		VFD	18.5	34,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Pin Rotor . 2 x 100 ltr
27	1-PRM 07-51		Pin Rotor	1		VFD	18,5	34,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Pin Rotor . 1 x 100 ltr
28	1-FM 07-41		Fan motor	1		DOL	0.2	0,4			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Fan motor
29	1-FM 07-42		Fan motor	1		DOL	0.2	0,4			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Fan motor
30	1-FM 07-51		Fan motor	1		DOL	0.2	0,4			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Fan motor
31	1-HT 07-94		Heater	1		DOL	9	16,8			380 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	150	150	M25	MCC-31A1	Built-in at Pin Rotor. 2 x 200L
32	1-HT 07-95		Heater	1		DOL	9	16,8			380 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	150	150	M25	MCC-31A1	Built-in at Pin Rotor. 2 x 200L
33	1-CPM 07-92		Circulation pump (hot water)	1		DOL	0.37	0,7			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	Built-in at Pin Rotor. 2 X 200L
34	1-HT 07-96		Heater	1		DOL	9	16,8			380 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	150	150	M25	MCC-31A1	Built-in at Pin Rotor. 1 x 200L
35	1-CPM 07-93		Circulation pump (hot water)	1		DOL	0,37	0,7			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	Built-in at Pin Rotor. 1 X 200L
36	1-PRM 07-61		Plasticator	1		VFD	7,5	14,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	150	150	M25	MCC-31A1	Plasticator 25L
37	1-FM 07-61		Fan motor	1		DOL	0.1	0,2			220 V 50 Hz 1Ph			N/A		NYY-FR	3x2.5mm	1	150	150	M20	MCC-31A1	Plasticator 25L
38	1-CPM 07-94		Circulation pump (hot water)	1		DOL	0.37	0,7			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	Built-in at Plasticator
39	1-HT 07-97		Heater	1		DOL	9	16,8			380 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	150	150	M25	MCC-31A1	Built-in at Plasticator
40	1-CPM 09-01		Water Circulation Pump (Hot Water)	1		DOL	5.5	10,3			380 V 50 Hz 3Ph			N/A		NYY-FR	4x4mm	1	150	150	M20	MCC-31A1	Remelt PHE (3-PHE-0901)
41	1-AGM 09-11		Agitator motor	1		DOL	3	5,6			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	4000kg Remelt Tank
42	1-CPM 09-11		Remelt Tank to Mixing Tank	1		DOL	5.5	10,3			380 V 50 Hz 3Ph			N/A		NYY-FR	4x4mm	1	150	150	M20	MCC-31A1	4000kg Remelt Tank
44	1-FM 10-01		BAC Evaporative Condensor	1		S/S	18,5	34,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x16mm	1	150	150	M32	MCC-31A1	Fan Motor
45	1-CPM 10-01		BAC Evaporative Condensor	1		DOL	4	7,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	Pump Motor
46	1-AGM 11-01		Agitator motor	1		DOL	1.5	2,8			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	Fat Block tank
47	1-CPM 11-01		Centrifugal Pump	1		DOL	4	7,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	Fat Block tank to Flusing tank (CS)
48	1-CPM 12-01		Water Circulation Pump (Hot Water)	1		DOL	2.2	4,1			380 V 50 Hz 3Ph			N/A		NYY-FR	4x1.5mm	1	150	150	M20	MCC-31A1	95 deg C PHE
49	1-CPM 12-11		Water Circulation Pump (Hot Water)	1		DOL	7.5	14,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	150	150	M25	MCC-31A1	65 deg C PHE
50	1-CPM 12-21		Water Circulation Pump (Hot Water)	1		DOL	4	7,5			380 V 50 Hz 3Ph			N/A		NYY-FR	4x2.5mm	1	150	150	M20	MCC-31A1	45 deg C Hot Water tank
				48	1				**75 % Max Load**														
	Total Connected Load			**B+C=**		**A**	409,42	763,22	**kW**	**A**													
	Max Load					**B**	**394,42**	**735,26**	**295,8**	**551,4**													
	Stand by Load					**C**	**15,00**	**27,96**															