wilmar MNA Serang	**Project :**	COMPRESSOR & N2 GEN	**Page :**	**2 of 2**	E&I PROJECT
	Project Code :		**Date :**	31/07/2018	
	Document Name :	Motor List Compressor & N-2 Gen			
	Document No :	BED-DOC-CMP-EI-01			REV.0

Electromotor Data																**Cable Connection**						**Panel**	
No.	Original Tag	Wilmar Tag	Designation	Requirment		Starting	Rated Power (KW)	Nom. Current (A)	PF	Poles/Rated Speed rpm	Rated Voltage (V)	Motor Brand	Motor Type/Model	EEX Proof Req.	Index Protection	Type	Size (sqmm)	Pulling Quantity (Set)	Length / Pulling (m)	Total Length(m)	Gland Size (mm)	Connecting	Remarks
				continoue	standby																		
1	N2-002		N2 Generator #2	1		O/G	0,2	0,9			220 V 50 Hz 3Ph			N/A		NYY-FR	3x2.5mm	1	80	80	M20	PDP-24A	Revised
2	DR-703		Air Dryer#3	1		O/G	7,5	14,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	80	80	M25	PDP-24A	New Panel
3	DR-704		Air Dryer#4	1		O/G	7,5	14,0			380 V 50 Hz 3Ph			N/A		NYY-FR	4x6mm	1	80	80	M25	PDP-24A	New Panel
4			Spare#1	1		O/G	0,2	0,9			220 V 50 Hz 3Ph			N/A									
5			Spare#2	1		O/G	7,5	14,0			380 V 50 Hz 3Ph			N/A									
6			Spare#3	1		O/G	7,5	14,0			380 V 50 Hz 3Ph			N/A									
				3	0				**75 % Max Load**														
	Total Connected Load			**B+C=**		**A**	**30,40**	**57,74**	**kW**	**A**													
	Max Load					**B**	**30,40**	**57,74**	**22,8**	**43,3**													
	Stand by Load					**C**	**0,00**	**0,00**															