Surabaya - Coal Fired/HP Boi

SYSTEM PANEL 1

CF-MC1

AFG30D



ANB10D-1

0

P2	
P1	
B2	
B1	
EB402	C3JK1223
EB402	C3JK15254
EB402	C3JK12241
EB402	C3JK1223E
ADVC01	
ADVC01	
ADVC01	
ADVC01	

NIS Cabinet

Surabaya - Coal Fired/HP Boi

SYSTEM PANEL 2

CF-MC2

Coal Fired/HP Boiler

ANR11D-2

P2	
P1	
B2	
B1	
ADV551	C3JK2509
ADV151	C3JK2757E
ADV151	C3JK2758E
AAI543	C3JK24092
AAI143	C3JK27547
AAI143	C3JK27534
AAI143	C3JK27334
AAI143	C2JK2340

ANR11D-3

P2	
P1	
B2	
B1	
ADV551	C3JK2508
ADV151	C3JK27577
ADV151	C3JK27578
AAI543	C3JK2409C
AAI143	
AAI143	
AAI143	C3JK27323

NIS Cabinet

Surabaya - Coal Fired/HP Boi

SYSTEM PANEL 3

CF-MC3

Coal Fired/HP Boiler

NIS Cabinet

Surabaya - Coal Fired/HP Boi

SYSTEM PANEL 4

CF-MC4 (ME TOH)

Coal Fired/HP Boiler

ANR11D-4

P2	
P1	
B2	
B1	
ADV551	
ADV151	
ADV151	
AAI543	
AAI143	
AAI143	
ADVC01	

NIS Cabinet

Cabinet Location	JB Location	FCU	Module					Source Tag	DCS Tag	Service Description			IO Type		Range		Eng	ALRM & TRP Setting				PLANT	Remarks
															LOer	Upper	Units	LL	L	H	HH		
		0103	ADV151-P	2-6-1	2	6	1	PU19820STI	PU19820	FRC FD PM	FRC FD PM		DI	NIS								TOH	
		0103	ADV151-P	2-6-2	2	6	2	PU19820TRI	PU19820	FRC FD PM	FRC FD PM		DI	NIS								TOH	
		0103	ADV151-P	2-6-3	2	6	3	PU19821STI	PU19821	FIRE GRATE PM	FIRE GRATE	PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-4	2	6	4	PU19821TRI	PU19821	FIRE GRATE PM	FIRE GRATE	PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-5	2	6	5	PU19822STI	PU19822	SLG MCHN PM	SLG MCHN PM		DI	NIS								TOH	
		0103	ADV151-P	2-6-6	2	6	6	PU19822TRI	PU19822	SLG MCHN PM	SLG MCHN PM		DI	NIS								TOH	
		0103	ADV151-P	2-6-7	2	6	7	FCS0103PSU1S	FCS0103PSU1	FCS0103 PSU 1 FAIL	FCS0103	PSU 1 FAIL	DI	NIS								TOH	
		0103	ADV151-P	2-6-8	2	6	8	FCS0103PSU2S	FCS0103PSU2	FCS0103 PSU 2 FAIL	FCS0103	PSU 2 FAIL	DI	NIS								TOH	
		0103	ADV151-P	2-6-9	2	6	9	PU19824STI	PU19824	IND FD PM	IND FD PM		DI	NIS								TOH	
		0103	ADV151-P	2-6-10	2	6	10	PU19824TRI	PU19824	IND FD PM	IND FD PM		DI	NIS								TOH	
		0103	ADV151-P	2-6-11	2	6	11	PU19825STI	PU19825	OILING MCHN PM	OILING MCHN	PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-12	2	6	12	PU19825TRI	PU19825	OILING MCHN PM	OILING MCHN	PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-13	2	6	13	PU59826STI	PU59826	1ST HI TEMP CIRC PM	1ST HI TEMP	CIRC PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-14	2	6	14	PU59826TRI	PU59826	1ST HI TEMP CIRC PM	1ST HI TEMP	CIRC PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-15	2	6	15	PU59827STI	PU59827	2ND HI TEMP CIRC PM	2ND HI TEMP	CIRC PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-16	2	6	16	PU59827TRI	PU59827	2ND HI TEMP CIRC PM	2ND HI TEMP	CIRC PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-17	2	6	17	PU59828STI	PU59828	3RD HI TEMP CIRC PM	3RD HI TEMP	CIRC PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-18	2	6	18	PU59828TRI	PU59828	3RD HI TEMP CIRC PM	3RD HI TEMP	CIRC PM	DI	NIS								TOH	
		0103	ADV151-P	2-6-19	2	6	19	SV29822OI	SV29822	20T/H STEAM VALVE	20T/H STEAM	VALVE	DI	NIS									
		0103	ADV151-P	2-6-20	2	6	20	SV29822CI	SV29822	20T/H STEAM VALVE	20T/H STEAM	VALVE	DI	NIS									
		0103	ADV151-P	2-6-21	2	6	21	SV29823OI	SV29823	20T/H DRAIN VALVE	20T/H DRAIN	VALVE	DI	NIS									
		0103	ADV151-P	2-6-22	2	6	22	SV29823CI	SV29823	20T/H DRAIN VALVE	20T/H DRAIN	VALVE	DI	NIS									
		0103	ADV151-P	2-6-23	2	6	23	SV39822OI	SV39822	35T/H STEAM VALVE	35T/H STEAM	VALVE	DI	NIS									
		0103	ADV151-P	2-6-24	2	6	24	SV39822CI	SV39822	35T/H STEAM VALVE	35T/H STEAM	VALVE	DI	NIS									
		0103	ADV151-P	2-6-25	2	6	25	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-6-26	2	6	26	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-6-27	2	6	27	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-6-28	2	6	28	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-6-29	2	6	29	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-6-30	2	6	30	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-6-31	2	6	31	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-6-32	2	6	32	SPARE	SPARE				DI	NIS									

Cabinet Location	JB Location	FCU	Module					Source Tag	DCS Tag	Service Description			IO Type		Range		Eng	ALRM & TRP Setting				PLANT	Remarks
															LOer	Upper	Units	LL	L	H	HH		
		0103	ADV151-P	2-7-1	2	7	1	PU29820STI	PU29820	20T/H FIRE GRATE PM	20T/H FIRE	GRATE PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-2	2	7	2	PU29820TRI	PU29820	20T/H FIRE GRATE PM	20T/H FIRE	GRATE PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-3	2	7	3	PU29821STI	PU29821	20T/H COAL FD PM	20T/H COAL	FD PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-4	2	7	4	PU29821TRI	PU29821	20T/H COAL FD PM	20T/H COAL	FD PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-5	2	7	5	PU29822STI	PU29822	20T/H SLG MCHN	20T/H SLG MC	HN	DI	NIS								TOH	
		0103	ADV151-P	2-7-6	2	7	6	PU29822TRI	PU29822	20T/H SLG MCHN	20T/H SLG MC	HN	DI	NIS								TOH	
		0103	ADV151-P	2-7-7	2	7	7	PU29823STI	PU29823	20T/H 1ST DEOX PM	20T/H 1ST	DEOX PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-8	2	7	8	PU29823TRI	PU29823	20T/H 1ST DEOX PM	20T/H 1ST	DEOX PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-9	2	7	9	PU29824STI	PU29824	20T/H 2ND DEOX PM	20T/H 2ND	DEOX PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-10	2	7	10	PU29824TRI	PU29824	20T/H 2ND DEOX PM	20T/H 2ND	DEOX PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-11	2	7	11	PU29825STI	PU29825	20T/H FRC FD PM	20T/H FRC	FD PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-12	2	7	12	PU29825TRI	PU29825	20T/H FRC FD PM	20T/H FRC	FD PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-13	2	7	13	PU29826STI	PU29826	20T/H IND FD PM	20T/H IND	FD PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-14	2	7	14	PU29826TRI	PU29826	20T/H IND FD PM	20T/H IND	FD PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-15	2	7	15	PU29827STI	PU29827	20T/H 2ND AIR FAN PM	20T/H 2ND	AIR FAN PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-16	2	7	16	PU29827TRI	PU29827	20T/H 2ND AIR FAN PM	20T/H 2ND	AIR FAN PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-17	2	7	17	PU29828STI	PU29828	20T/H 1ST FDWTR PM	20T/H 1ST FD	WTR PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-18	2	7	18	PU29828TRI	PU29828	20T/H 1ST FDWTR PM	20T/H 1ST FD	WTR PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-19	2	7	19	PU29829STI	PU29829	20T/H 2ND FDWTR PM	20T/H 2ND FD	WTR PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-20	2	7	20	PU29829TRI	PU29829	20T/H 2ND FDWTR PM	20T/H 2ND FD	WTR PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-21	2	7	21	PU29830STI	PU29830	20T/H SCR CONVY PM	20T/H SCR	CONVY PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-22	2	7	22	PU29830TRI	PU29830	20T/H SCR CONVY PM	20T/H SCR	CONVY PM	DI	NIS								TOH	
		0103	ADV151-P	2-7-23	2	7	23	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-24	2	7	24	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-25	2	7	25	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-26	2	7	26	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-27	2	7	27	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-28	2	7	28	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-29	2	7	29	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-30	2	7	30	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-31	2	7	31	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	2-7-32	2	7	32	SPARE	SPARE				DI	NIS									

Cabinet Location	JB Location	FCU	Module					Source Tag	DCS Tag	Service Description			IO Type		Range		Eng	ALRM & TRP Setting				PLANT	Remarks
															LOer	Upper	Units	LL	L	H	HH		
		0103	ADV151-P	3-6-1	3	6	1	PU39820STI	PU39820	35T/H FIRE GRATE PM	35T/H FIRE	GRATE PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-2	3	6	2	PU39820TRI	PU39820	35T/H FIRE GRATE PM	35T/H FIRE	GRATE PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-3	3	6	3	PU39821STI	PU39821	35T/H COAL FD PM	35T/H COAL	FD PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-4	3	6	4	PU39821TRI	PU39821	35T/H COAL FD PM	35T/H COAL	FD PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-5	3	6	5	PU39822STI	PU39822	35T/H SLG MCHN	35T/H SLG MC	HN	DI	NIS								TOH	
		0103	ADV151-P	3-6-6	3	6	6	PU39822TRI	PU39822	35T/H SLG MCHN	35T/H SLG MC	HN	DI	NIS								TOH	
		0103	ADV151-P	3-6-7	3	6	7	PU39823STI	PU39823	35T/H 1ST DEOX PM	35T/H 1ST	DEOX PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-8	3	6	8	PU39823TRI	PU39823	35T/H 1ST DEOX PM	35T/H 1ST	DEOX PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-9	3	6	9	PU39824STI	PU39824	35T/H 2ND DEOX PM	35T/H 2ND	DEOX PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-10	3	6	10	PU39824TRI	PU39824	35T/H 2ND DEOX PM	35T/H 2ND	DEOX PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-11	3	6	11	PU39825STI	PU39825	35T/H FRC FD PM	35T/H FRC	FD PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-12	3	6	12	PU39825TRI	PU39825	35T/H FRC FD PM	35T/H FRC	FD PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-13	3	6	13	PU39826STI	PU39826	35T/H IND FD PM	35T/H IND	FD PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-14	3	6	14	PU39826TRI	PU39826	35T/H IND FD PM	35T/H IND	FD PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-15	3	6	15	PU39827STI	PU39827	35T/H 2ND AIR FAN PM	35T/H 2ND	AIR FAN PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-16	3	6	16	PU39827TRI	PU39827	35T/H 2ND AIR FAN PM	35T/H 2ND	AIR FAN PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-17	3	6	17	PU39828STI	PU39828	35T/H 1ST FDWTR PM	35T/H 1ST FD	WTR PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-18	3	6	18	PU39828TRI	PU39828	35T/H 1ST FDWTR PM	35T/H 1ST FD	WTR PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-19	3	6	19	PU39829STI	PU39829	35T/H 2ND FDWTR PM	35T/H 2ND FD	WTR PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-20	3	6	20	PU39829TRI	PU39829	35T/H 2ND FDWTR PM	35T/H 2ND FD	WTR PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-21	3	6	21	PU39830STI	PU39830	35T/H SCR CONVY PM	35T/H SCR	CONVY PM	DI	NIS								TOH	
		0103	ADV151-P	3-6-22	3	6	22	PU39830TRI	PU39830	35T/H SCR CONVY PM			DI	NIS								TOH	
		0103	ADV151-P	3-6-23	3	6	23	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	3-6-24	3	6	24	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	3-6-25	3	6	25	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	3-6-26	3	6	26	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	3-6-27	3	6	27	PU49820ASTI	PU49820A	1ST FDR MTR	1ST FDR MTR		DI	NIS									
		0103	ADV151-P	3-6-28	3	6	28	PU49820ATRI	PU49820A	1ST FDR MTR	1ST FDR MTR		DI	NIS									
		0103	ADV151-P	3-6-29	3	6	29	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	3-6-30	3	6	30	SPARE	SPARE				DI	NIS									
		0103	ADV151-P	3-6-31	3	6	31	PU49821STI	PU49821	1# STEP INC CONVY MTR	1# STEP INC	CONVY MTR	DI	NIS									
		0103	ADV151-P	3-6-32	3	6	32	PU49821TRI	PU49821	1# STEP INC CONVY MTR	1# STEP INC	CONVY MTR	DI	NIS									
Cabinet Location	JB Location	FCU	Module					Source Tag	DCS Tag	Service Description			IO Type		Range		Eng	ALRM & TRP Setting				PLANT	Remarks
															LOer	Upper	Units	LL	L	H	HH		
		0103	ADV151-P	3-7-1	3	7	1	PU49822STI	PU49822	IRON REMOVE MTR	IRON REMOVE	MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-2	3	7	2	PU49822TRI	PU49822	IRON REMOVE MTR	IRON REMOVE	MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-3	3	7	3	PU49823STI	PU49823	DRUM SCR MTR	DRUM SCR MTR		DI	NIS								TOH	
		0103	ADV151-P	3-7-4	3	7	4	PU49823TRI	PU49823	DRUM SCR MTR	DRUM SCR MTR		DI	NIS								TOH	
		0103	ADV151-P	3-7-5	3	7	5	PU49824STI	PU49824	RING HAMMER CRUSH MTR	RING HAMMER	CRUSH MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-6	3	7	6	PU49824TRI	PU49824	RING HAMMER CRUSH MTR	RING HAMMER	CRUSH MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-7	3	7	7	PU49825STI	PU49825	2# STEP INC CONVY MTR	2# STEP INC	CONVY MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-8	3	7	8	PU49825TRI	PU49825	2# STEP INC CONVY MTR	2# STEP INC	CONVY MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-9	3	7	9	PU49826STI	PU49826	3# STEP INC CONVY MTR	3# STEP INC	CONVY MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-10	3	7	10	PU49826TRI	PU49826	3# STEP INC CONVY MTR	3# STEP INC	CONVY MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-11	3	7	11	PU49827STI	PU49827	TAP SLAG CONVY MTR	TAP SLAG	CONVY MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-12	3	7	12	PU49827TRI	PU49827	TAP SLAG CONVY MTR	TAP SLAG	CONVY MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-13	3	7	13	PU49828STI	PU49828	2# TAP SLAG CONVY MTR	2# TAP SLAG	CONVY MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-14	3	7	14	PU49828TRI	PU49828	2# TAP SLAG CONVY MTR	2# TAP SLAG	CONVY MTR	DI	NIS								TOH	
		0103	ADV151-P	3-7-15	3	7	15	PU49832ASTI	PU49832A	1# ASH WATER PUMP	1# ASH WATER	PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-16	3	7	16	PU49832ATRI	PU49832A	1# ASH WATER PUMP	1# ASH WATER	PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-17	3	7	17	PU49832BSTI	PU49832B	2# ASH WATER PUMP	2# ASH WATER	PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-18	3	7	18	PU49832BTRI	PU49832B	2# ASH WATER PUMP	2# ASH WATER	PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-19	3	7	19	PU49832CSTI	PU49832C	3# ASH WATER PUMP	3# ASH WATER	PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-20	3	7	20	PU49832CTRI	PU49832C	3# ASH WATER PUMP	3# ASH WATER	PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-21	3	7	21	PU49834STI	PU49834	1# COOLING WATER PUMP	1# COOLING W	ATER PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-22	3	7	22	PU49834TRI	PU49834	1# COOLING WATER PUMP	1# COOLING W	ATER PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-23	3	7	23	PU49835STI	PU49835	2# COOLING WATER PUMP	2# COOLING W	ATER PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-24	3	7	24	PU49835TRI	PU49835	2# COOLING WATER PUMP	2# COOLING W	ATER PUMP	DI	NIS								TOH	
		0103	ADV151-P	3-7-25	3	7	25	PU49833STI	PU49833	SCRAPER CONVEYOR	SCRAPER CONV	EYOR	DI	NIS								TOH	
		0103	ADV151-P	3-7-26	3	7	26	PU49833TRI	PU49833	SCRAPER CONVEYOR	SCRAPER CONV	EYOR	DI	NIS								TOH	
		0103	ADV151-P	3-7-27	3	7	27	SPARE	SPARE				DI	NIS								TOH	
		0103	ADV151-P	3-7-28	3	7	28	SPARE	SPARE				DI	NIS								TOH	
		0103	ADV151-P	3-7-29	3	7	29	SPARE	SPARE				DI	NIS								TOH	
		0103	ADV151-P	3-7-30	3	7	30	SPARE	SPARE				DI	NIS								TOH	
		0103	ADV151-P	3-7-31	3	7	31	SPARE	SPARE				DI	NIS								TOH	
		0103	ADV151-P	3-7-32	3	7	32	SPARE	SPARE				DI	NIS								TOH	

Cabinet Location	JB Location	FCU	Module					Source Tag	DCS Tag	Service Description			IO Type		Range		Eng	ALRM & TRP Setting					Remarks
															LOer	Upper	Units	LL	L	H	HH		
		0103	ADV151-P	4-4-1	4	4	1	PU59820STI	PU59820	FRC FD PM	FRC FD PM		DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-2	4	4	2	PU59820TRI	PU59820	FRC FD PM	FRC FD PM		DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-3	4	4	3	PU59821STI	PU59821	FIRE GRATE PM	FIRE GRATE	PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-4	4	4	4	PU59821TRI	PU59821	FIRE GRATE PM	FIRE GRATE	PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-5	4	4	5	PU59822STI	PU59822	SLG MCHN PM	SLG MCHN PM		DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-6	4	4	6	PU59822TRI	PU59822	SLG MCHN PM	SLG MCHN PM		DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-7	4	4	7	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-8	4	4	8	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-9	4	4	9	PU59824STI	PU59824	IND FD PM	IND FD PM		DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-10	4	4	10	PU59824TRI	PU59824	IND FD PM	IND FD PM		DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-11	4	4	11	PU59825STI	PU59825	OILING MCHN PM	OILING MCHN	PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-12	4	4	12	PU59825TRI	PU59825	OILING MCHN PM	OILING MCHN	PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-13	4	4	13	PU19826STI	PU19826	1ST HI TEMP CIRC PM	1ST HI TEMP	CIRC PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-14	4	4	14	PU19826TRI	PU19826	1ST HI TEMP CIRC PM	1ST HI TEMP	CIRC PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-15	4	4	15	PU19827STI	PU19827	2ND HI TEMP CIRC PM	2ND HI TEMP	CIRC PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-16	4	4	16	PU19827TRI	PU19827	2ND HI TEMP CIRC PM	2ND HI TEMP	CIRC PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-17	4	4	17	PU19828STI	PU19828	3RD HI TEMP CIRC PM	3RD HI TEMP	CIRC PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-18	4	4	18	PU19828TRI	PU19828	3RD HI TEMP CIRC PM	3RD HI TEMP	CIRC PM	DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-19	4	4	19	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-20	4	4	20	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-21	4	4	21	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-22	4	4	22	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-23	4	4	23	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-24	4	4	24	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-25	4	4	25	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-26	4	4	26	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-27	4	4	27	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-28	4	4	28	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-29	4	4	29	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-30	4	4	30	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-31	4	4	31	SPARE	SPARE				DI	NIS								ME-TOH	
		0103	ADV151-P	4-4-32	4	4	32	SPARE	SPARE				DI	NIS								ME-TOH	
								DI	96														

Cabinet Location	JB Location	FCU	Module					Source Tag	DCS Tag	Service Description	Service Description		IO Type		Range		Eng	Alarm & Trip Setting				PLANT	Remarks
															Lower	Upper	Units	LL	L	H	HH		
		0103	ADV551-P	2-8-1	2	8	1	PU19820O	PU19820	FIRE GRT 20 T/H HP STM	FIRE GRT 20	T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-2	2	8	2	PU19821O	PU19821	COAL FD 20 T/H HP STM	COAL FD 20	T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-3	2	8	3	PU19822O	PU19822	SLG MCHN 20 T/H HP STM	SLG MCHN 20	T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-4	2	8	4	SPARE	SPARE				DO	NIS								TOH	
		0103	ADV551-P	2-8-5	2	8	5	PU19824O	PU19824	2 DEOX PMP 20 T/H HP STM	2 DEOX PMP 2	0 T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-6	2	8	6	PU19825O	PU19825	1 DEMIN PMP 20 T/H HP ST	1 DEMIN PMP	20 T/H HP ST	DO	NIS								TOH	
		0103	ADV551-P	2-8-7	2	8	7	PU59826O	PU59826	2 DEMIN PMP 20 T/H HP ST	2 DEMIN PMP	20 T/H HP ST	DO	NIS								TOH	
		0103	ADV551-P	2-8-8	2	8	8	PU59827O	PU59827	FRCD DRFT FN 20 T/H HP S	FRCD DRFT FN	20 T/H HP S	DO	NIS								TOH	
		0103	ADV551-P	2-8-9	2	8	9	PU59828O	PU59828	IND DRFT FN 20 T/H HP ST	IND DRFT FN	20 T/H HP ST	DO	NIS								TOH	
		0103	ADV551-P	2-8-10	2	8	10	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	2-8-11	2	8	11	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	2-8-12	2	8	12	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	2-8-13	2	8	13	PU29820O	PU29820	FIRE GRT 35 T/H HP STM	FIRE GRT 35	T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-14	2	8	14	PU29821O	PU29821	SLG MCHN 35 T/H HP STM	SLG MCHN 35	T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-15	2	8	15	PU29822O	PU29822	COAL FD 35 T/H HP STM	COAL FD 35	T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-16	2	8	16	PU29823O	PU29823	1 DEOX PMP 35 T/H HP ST	1 DEOX PMP	35 T/H HP ST	DO	NIS								TOH	
		0103	ADV551-P	2-8-17	2	8	17	PU29824O	PU29824	2 DEOX PMP 35 T/H HP STM	2 DEOX PMP 3	5 T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-18	2	8	18	PU29825O	PU29825	FRCD DRFT FN 35 T/H HP S	FRCD DRFT FN	35 T/H HP S	DO	NIS								TOH	
		0103	ADV551-P	2-8-19	2	8	19	PU29826O	PU29826	IND DRFT FN 35 T/H HP ST	IND DRFT FN	35 T/H HP ST	DO	NIS								TOH	
		0103	ADV551-P	2-8-20	2	8	20	PU29827O	PU29827	1 FDWTR PMP 35 T/H HP ST	1 FDWTR PMP	35 T/H HP ST	DO	NIS								TOH	
		0103	ADV551-P	2-8-21	2	8	21	PU29828O	PU29828	2 FDWTR PMP 35 T/H HP ST	2 FDWTR PMP	35 T/H HP ST	DO	NIS								TOH	
		0103	ADV551-P	2-8-22	2	8	22	PU29829O	PU29829	SCREW CONV 35 T/H HP STM	SCREW CONV 3	5 T/H HP STM	DO	NIS								TOH	
		0103	ADV551-P	2-8-23	2	8	23	PU29830O	PU29830	FD PB SYS MOTOR	FD PB SYS	MOTOR	DO	NIS								TOH	
		0103	ADV551-P	2-8-24	2	8	24	SV29822O	SV29822	20T/H STEAM VALVE	20T/H STEAM	VALVE	DO	NIS									
		0103	ADV551-P	2-8-25	2	8	25	SV29823O	SV29823	20T/H DRAIN VALVE	20T/H DRAIN	VALVE	DO	NIS									
		0103	ADV551-P	2-8-26	2	8	26	SV39822O	SV39822	35T/H STEAM VALVE	35T/H STEAM	VALVE	DO	NIS									
		0103	ADV551-P	2-8-27	2	8	27	TSH29821	TSH29821	ALARM DO 20T/H STEAM DRUM	ALARM DO 20T	/H STEAM DRU	DO	NIS									
		0103	ADV551-P	2-8-28	2	8	28	TSH39821	TSH39821	ALARM DO 35T/H STEAM DRUM	ALARM DO 35T	/H STEAM DRU	DO	NIS									
		0103	ADV551-P	2-8-29	2	8	29	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	2-8-30	2	8	30	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	2-8-31	2	8	31	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	2-8-32	2	8	32	SPARE	SPARE				DO	NIS									
Cabinet Location	JB Location	FCU	Module					Source Tag	DCS Tag	Service Description	Service Description		IO Type		Range		Eng	Alarm & Trip Setting				PLANT	Remarks
															Lower	Upper	Units	LL	L	H	HH		
		0103	ADV551-P	3-8-1	3	8	1	PU39820O	PU39820	35T/H FIRE GRATE PM	35T/H FIRE	GRATE PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-2	3	8	2	PU39821O	PU39821	35T/H COAL FD PM	35T/H COAL	FD PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-3	3	8	3	PU39822O	PU39822	35T/H SLG MCHN	35T/H SLG MC	HN	DO	NIS								TOH	
		0103	ADV551-P	3-8-4	3	8	4	PU39823O	PU39823	35T/H 1ST DEOX PM	35T/H 1ST	DEOX PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-5	3	8	5	PU39824O	PU39824	35T/H 2ND DEOX PM	35T/H 2ND	DEOX PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-6	3	8	6	PU39825O	PU39825	35T/H FRC FD PM	35T/H FRC	FD PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-7	3	8	7	PU39826O	PU39826	35T/H IND FD PM	35T/H IND	FD PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-8	3	8	8	PU39827O	PU39827	35T/H 2ND AIR FAN PM	35T/H 2ND	AIR FAN PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-9	3	8	9	PU39828O	PU39828	35T/H 1ST FDWTR PM	35T/H 1ST FD	WTR PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-10	3	8	10	PU39829O	PU39829	35T/H 2ND FDWTR PM	35T/H 2ND FD	WTR PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-11	3	8	11	PU39830O	PU39830	35T/H SCR CONVY PM	35T/H SCR	CONVY PM	DO	NIS								TOH	
		0103	ADV551-P	3-8-12	3	8	12	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	3-8-13	3	8	13	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	3-8-14	3	8	14	SPARE	SPARE				DO	NIS									
		0103	ADV551-P	3-8-15	3	8	15	PU49820AO	PU49820A	1ST FDR MTR	1ST FDR MTR		DO	NIS								TOH	
		0103	ADV551-P	3-8-16	3	8	16	SPARE	SPARE				DO	NIS								TOH	
		0103	ADV551-P	3-8-17	3	8	17	PU49821O	PU49821	1# STEP INC CONVY MTR	1# STEP INC	CONVY MTR	DO	NIS								TOH	
		0103	ADV551-P	3-8-18	3	8	18	PU49822O	PU49822	IRON REMOVE MTR	IRON REMOVE	MTR	DO	NIS								TOH	
		0103	ADV551-P	3-8-19	3	8	19	PU49823O	PU49823	DRUM SCR MTR	DRUM SCR MTR		DO	NIS								TOH	
		0103	ADV551-P	3-8-20	3	8	20	PU49824O	PU49824	RING HAMMER CRUSH MTR	RING HAMMER	CRUSH MTR	DO	NIS								TOH	
		0103	ADV551-P	3-8-21	3	8	21	PU49825O	PU49825	2# STEP INC CONVY MTR	2# STEP INC	CONVY MTR	DO	NIS								TOH	
		0103	ADV551-P	3-8-22	3	8	22	PU49826O	PU49826	3# STEP INC CONVY MTR	3# STEP INC	CONVY MTR	DO	NIS								TOH	
		0103	ADV551-P	3-8-23	3	8	23	PU49827O	PU49827	TAP SLAG CONVY MTR	TAP SLAG	CONVY MTR	DO	NIS								TOH	
		0103	ADV551-P	3-8-24	3	8	24	PU49828O	PU49828	2# TAP SLAG CONVY MTR	2# TAP SLAG	CONVY MTR	DO	NIS								TOH	
		0103	ADV551-P	3-8-25	3	8	25	PU49832AO	PU49832A	1# ASH WATER PUMP	1# ASH WATER	PUMP	DO	NIS								TOH	
		0103	ADV551-P	3-8-26	3	8	26	PU49832BO	PU49832B	2# ASH WATER PUMP	2# ASH WATER	PUMP	DO	NIS								TOH	
		0103	ADV551-P	3-8-27	3	8	27	PU49832CO	PU49832C	3# ASH WATER PUMP	3# ASH WATER	PUMP	DO	NIS								TOH	
		0103	ADV551-P	3-8-28	3	8	28	PU49834O	PU49834	1# COOLING WATER PUMP	1# COOLING W	ATER PUMP	DO	NIS								TOH	
		0103	ADV551-P	3-8-29	3	8	29	PU49835O	PU49835	2# COOLING WATER PUMP	2# COOLING W	ATER PUMP	DO	NIS								TOH	
		0103	ADV551-P	3-8-30	3	8	30	PU49833O	PU49833	SCRAPER CONVEYOR	SCRAPER CONV	EYOR	DO	NIS								TOH	
		0103	ADV551-P	3-8-31	3	8	31	SPARE	SPARE				DO	NIS								TOH	
		0103	ADV551-P	3-8-32	3	8	32	SPARE	SPARE				DO	NIS								TOH	

Cabinet Location	JB Location	FCU	Module					Source Tag	DCS Tag	Service Description	Service Description		IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
															Lower	Upper		LL	L	H	HH		
		0103	ADV551-P	4-5-1	4	5	1	PU59820O	PU59820				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-2	4	5	2	PU59821O	PU59821				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-3	4	5	3	PU59822O	PU59822				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-4	4	5	4	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-5	4	5	5	PU59824O	PU59824				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-6	4	5	6	PU59825O	PU59825				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-7	4	5	7	PU19826O	PU19826				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-8	4	5	8	PU19827O	PU19827				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-9	4	5	9	PU19828O	PU19828				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-10	4	5	10	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-11	4	5	11	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-12	4	5	12	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-13	4	5	13	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-14	4	5	14	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-15	4	5	15	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-16	4	5	16	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-17	4	5	17	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-18	4	5	18	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-19	4	5	19	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-20	4	5	20	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-21	4	5	21	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-22	4	5	22	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-23	4	5	23	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-24	4	5	24	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-25	4	5	25	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-26	4	5	26	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-27	4	5	27	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-28	4	5	28	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-29	4	5	29	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-30	4	5	30	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-31	4	5	31	SPARE	SPARE				DO	NIS								ME-TOH	
		0103	ADV551-P	4-5-32	4	5	32	SPARE	SPARE				DO	NIS								ME-TOH	

FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	2-1-1	2	1	1	AT19820	AI19820	%%AT19820	O2 CONTENT	O2 CONTENT		AI	NIS	0.00	20.60	%					TOH	
0103	AAI143-S	2-1-2	2	1	2	FT19820	FI19820	%%FT19820	OIL SUPPLY FLOW	OIL SUPPLY	FLOW	AI	NIS	0.0	550.0	m3/h					TOH	
0103	AAI143-S	2-1-3	2	1	3	LT19820	LI19820	%%LT19820	OLI TANK LVL	OLI TANK LVL		AI	NIS	0.000	7.000	m					TOH	
0103	AAI143-S	2-1-4	2	1	4	PT19820	PI19820	%%PT19820	RETURN OIL TEMP.	RETURN OIL	TEMP.	AI	NIS	0.00	16.00	BAR					TOH	
0103	AAI143-S	2-1-5	2	1	5	PT19821	PI19821	%%PT19821	OIL SUPPLY PRESSURE	OIL SUPPLY	PRESSURE	AI	NIS	0.00	16.00	BAR					TOH	
0103	AAI143-S	2-1-6	2	1	6	PT19822	PIC19822	%%PT19822	FURNACE PRESSURE	FURNACE	PRESSURE	AI	NIS	-400.0	200.0	Pa					TOH	
0103	AAI143-S	2-1-7	2	1	7	PT19823	PI19823	%%PT19823	FDF OUTLET PRESSURE	FDF OUTLET	PRESSURE	AI	NIS	0	4000	Pa					TOH	
0103	AAI143-S	2-1-8	2	1	8	PT19824	PI19824	%%PT19824	IDF INLET PRESSURE	IDF INLET PR	ESSURE	AI	NIS	-4000	0	Pa					TOH	
0103	AAI143-S	2-1-9	2	1	9	TT19820	TI19820	%%TT19820	FURNACE TEMP.	FURNACE	TEMP.	AI	NIS	0	1600	°C					TOH	
0103	AAI143-S	2-1-10	2	1	10	TT19821	TI19821	%%TT19821	RETURN OIL TEMP.	RETURN OIL	TEMP.	AI	NIS	0.0	450.0	°C					TOH	
0103	AAI143-S	2-1-11	2	1	11	TT19822	TI19822	%%TT19822	OIL SUPPLY TEMP.	OIL SUPPLY	TEMP.	AI	NIS	0.0	450.0	°C					TOH	
0103	AAI143-S	2-1-12	2	1	12	TT19823	TI19823	%%TT19823	FURNACE OUT.GAS TEMP	FURNACE OUT.	GAS TEMP	AI	NIS	0	1200	°C					TOH	
0103	AAI143-S	2-1-13	2	1	13	TT19824	TI19824	%%TT19824	HOT AIR TEMP.	HOT AIR	TEMP.	AI	NIS	0.0	450.0	°C					TOH	
0103	AAI143-S	2-1-14	2	1	14	TT19825	TI19825	%%TT19825	EXHAUST GAS TEMP	EXHAUST GAS	TEMP	AI	NIS	0.0	450.0	°C					TOH	
0103	AAI143-S	2-1-15	2	1	15	SPARE	SPARE					AI	NIS	0	100	%						
0103	AAI143-S	2-1-16	2	1	16	SPARE	SPARE					AI	NIS	0	100	%						
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	2-2-1	2	2	1	AT29821	AI29821	%%AT29821	O2 CONTENT	O2 CONTENT		AI	NIS	0.00	20.60	%					TOH	
0103	AAI143-S	2-2-2	2	2	2	FT29821	FI29821	%%FT29821	MAIN STM FLOW	MAIN STM	FLOW	AI	NIS	0.00	25.00	T/H					TOH	
0103	AAI143-S	2-2-3	2	2	3	FT29822	FI29822	%%FT29822	FDWTR FLOW	FDWTR FLOW		AI	NIS	0.00	25.00	T/H					TOH	
0103	AAI143-S	2-2-4	2	2	4	LT29821	LIC29821	%%LT29821	DRUM WTR LVLCTRL	DRUM WTR LVL	CTRL	AI	NIS	-220.0	220.0	mm					TOH	
0103	AAI143-S	2-2-5	2	2	5	LT29822	LIC29822	%%LT29822	DEAERATOR WTR LVL CTRL	DEAERATOR	WTR LVL CTRL	AI	NIS	0	1400	mm					TOH	
0103	AAI143-S	2-2-6	2	2	6	SPARE	SPARE					AI	NIS	0.00	15.00	m					TOH	
0103	AAI143-S	2-2-7	2	2	7	SPARE	SPARE					AI	NIS	0.00	15.00	m					TOH	
0103	AAI143-S	2-2-8	2	2	8	PT29821	PI29821	%%PT29821	MAIN STM PRESS	MAIN STM	PRESS	AI	NIS	0.0	100.0	BAR					TOH	
0103	AAI143-S	2-2-9	2	2	9	PT29822	PI29822	%%PT29822	DRUM PRESS	DRUM PRESS		AI	NIS	0.0	100.0	BAR					TOH	
0103	AAI143-S	2-2-10	2	2	10	PT29823	PI29823	%%PT29823	FURNACE PRESSURE	FURNACE	PRESSURE	AI	NIS	-220.0	220.0	Pa					TOH	
0103	AAI143-S	2-2-11	2	2	11	PT29824	PI29824	%%PT29824	FDWTR PRESS	FDWTR	PRESS	AI	NIS	0.0	100.0	BAR					TOH	
0103	AAI143-S	2-2-12	2	2	12	PT29825	PI29825	%%PT29825	ECON OUT. WTR PRESS	ECON OUT.	WTR PRESS	AI	NIS	0.0	100.0	BAR					TOH	
0103	AAI143-S	2-2-13	2	2	13	PT29826	PI29826	%%PT29826	ECON IN GAS PRESS	ECON IN GAS	PRESS	AI	NIS	-4000	0	Pa					TOH	
0103	AAI143-S	2-2-14	2	2	14	PT29827	PI29827	%%PT29827	AIR PREHTR IN GAS PRESS	AIR PREHTR	IN GAS PRESS	AI	NIS	-4000	0	Pa					TOH	
0103	AAI143-S	2-2-15	2	2	15	PT29828	PI29828	%%PT29828	2ND AIR FAN OUT PRESS	2ND AIR FAN	OUT PRESS	AI	NIS	0	4000	Pa					TOH	
0103	AAI143-S	2-2-16	2	2	16	PT29829	PI29829	%%PT29829	FDF OUTLET PRESS	FDF OUTLET	PRESS	AI	NIS	0	4000	Pa					TOH	
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	2-3-1	2	3	1	PT29830	PI29830	%%PT29830	IDF IN PRESS	IDF IN PRESS		AI	NIS	-4000	0	Pa					TOH	
0103	AAI143-S	2-3-2	2	3	2	PT29831	PIC29831	%%PT29831	DEAERATOR PRESS	DEAERATOR	PRESS	AI	NIS	0.00	40.00	Kpa					TOH	
0103	AAI143-S	2-3-3	2	3	3	TT29821	TI29821	%%TT29821	FURNACE TEMP.	FURNACE	TEMP.	AI	NIS	0	1200	°C					TOH	
0103	AAI143-S	2-3-4	2	3	4	TT29822	TI29822	%%TT29822	ECON OUTLET TEMP	ECON OUTLET	TEMP	AI	NIS	0	1200	°C					TOH	
0103	AAI143-S	2-3-5	2	3	5	TT29823	TI29823	%%TT29823	ECON OUTLET WTR TEMP	ECON OUTLET	WTR TEMP	AI	NIS	0.0	300.0	°C					TOH	
0103	AAI143-S	2-3-6	2	3	6	TT29824	TI29824	%%TT29824	AIR PREHTR IN TEMP.	AIR PREHTR	IN TEMP.	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	2-3-7	2	3	7	TT29825	TI29825	%%TT29825	AIR PREHTR OUT TEMP.	AIR PREHTR	OUT TEMP.	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	2-3-8	2	3	8	TT29826	TI29826	%%TT29826	HOT AIR TEMP.	HOT AIR	TEMP.	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	2-3-9	2	3	9	TT29827	TI29827	%%TT29827	FLUE GAS TEMP.	FLUE GAS	TEMP.	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	2-3-10	2	3	10	TT29828	TI29828	%%TT29828	MAIN STM. TEMP	MAIN STM.	TEMP	AI	NIS	0.0	300.0	°C					TOH	
0103	AAI143-S	2-3-11	2	3	11	TT29829	TI29829	%%TT29829	DEAERATOR WTR TEMP	DEAERATOR	WTR TEMP	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	2-3-12	2	3	12	TT29830	TI29830	%%TT29830	ECON INLET WTR TEMP	ECON INLET	WTR TEMP	AI	NIS	0	100	%						
0103	AAI143-S	2-3-13	2	3	13	SPARE	SPARE					AI	NIS	0	100	%						
0103	AAI143-S	2-3-14	2	3	14	SPARE	SPARE					AI	NIS	0	100	%						
0103	AAI143-S	2-3-15	2	3	15	SPARE	SPARE					AI	NIS	0	100	%						
0103	AAI143-S	2-3-16	2	3	16	SPARE	SPARE					AI	NIS	0	100	%						
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	2-4-1	2	4	1	AT39821	AI39821	%%AT39821	O2 CONTENT	O2 CONTENT		AI	NIS	0.00	20.60	%					TOH	
0103	AAI143-S	2-4-2	2	4	2	FT39821	FI39821	%%FT39821	MAIN STM FLOW	MAIN STM	FLOW	AI	NIS	0.00	25.00	T/H					TOH	
0103	AAI143-S	2-4-3	2	4	3	FT39822	FI39822	%%FT39822	FDWTR FLOW	FDWTR FLOW		AI	NIS	0.00	25.00	T/H					TOH	
0103	AAI143-S	2-4-4	2	4	4	LT39821	LIC39821	%%LT39821	DRUM WTR LVLCTRL	DRUM WTR LVL	CTRL	AI	NIS	-220.0	220.0	mm					TOH	
0103	AAI143-S	2-4-5	2	4	5	LT39822	LIC39822	%%LT39822	DEAERATOR WTR LVL CTRL	DEAERATOR	WTR LVL CTRL	AI	NIS	0	1400	mm					TOH	
0103	AAI143-S	2-4-6	2	4	6	LT39823	LI39823	%%LT39823	WTR BOX LVL	WTR BOX LVL		AI	NIS	0.00	15.00	m					TOH	
0103	AAI143-S	2-4-7	2	4	7	SPARE	SPARE					AI	NIS	0.00	15.00	m					TOH	
0103	AAI143-S	2-4-8	2	4	8	LT39825	LI39825	%%LT39825	COND BOX LVL	COND BOX LVL		AI	NIS	0.00	15.00	m					TOH	
0103	AAI143-S	2-4-9	2	4	9	PT39821	PI39821	%%PT39821	MAIN STM PRESS	MAIN STM	PRESS	AI	NIS	0.0	100.0	BAR					TOH	
0103	AAI143-S	2-4-10	2	4	10	PT39822	PI39822	%%PT39822	DRUM PRESS	DRUM PRESS		AI	NIS	0.0	100.0	BAR					TOH	
0103	AAI143-S	2-4-11	2	4	11	PT39823	PI39823	%%PT39823	FURNACE PRESSURE	FURNACE	PRESSURE	AI	NIS	-220.0	220.0	Pa					TOH	
0103	AAI143-S	2-4-12	2	4	12	PT39824	PI39824	%%PT39824	FDWTR PRESS	FDWTR	PRESS	AI	NIS	0.0	100.0	BAR					TOH	
0103	AAI143-S	2-4-13	2	4	13	PT39825	PI39825	%%PT39825	ECON OUT. WTR PRESS	ECON OUT.	WTR PRESS	AI	NIS	0.0	100.0	BAR					TOH	
0103	AAI143-S	2-4-14	2	4	14	PT39826	PI39826	%%PT39826	ECON IN GAS PRESS	ECON IN GAS	PRESS	AI	NIS	-4000	0	Pa					TOH	
0103	AAI143-S	2-4-15	2	4	15	PT39827	PI39827	%%PT39827	AIR PREHTR IN GAS PRESS	AIR PREHTR	IN GAS PRESS	AI	NIS	-4000	0	Pa					TOH	
0103	AAI143-S	2-4-16	2	4	16	PT39828	PI39828	%%PT39828	2ND AIR FAN OUT PRESS	2ND AIR FAN	OUT PRESS	AI	NIS	0	4000	Pa					TOH	
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	3-1-1	3	1	1	PT39829	PI39829	%%PT39829	FDF OUTLET PRESS	FDF OUTLET	PRESS	AI	NIS	0	4000	Pa					TOH	
0103	AAI143-S	3-1-2	3	1	2	PT39830	PI39830	%%PT39830	IDF IN PRESS	IDF IN PRESS		AI	NIS	-4000	0	Pa					TOH	
0103	AAI143-S	3-1-3	3	1	3	PT39831	PIC39831	%%PT39831	DEAERATOR PRESS	DEAERATOR	PRESS	AI	NIS	0.00	40.00	Kpa					TOH	
0103	AAI143-S	3-1-4	3	1	4	TT39821	TI39821	%%TT39821	FURNACE TEMP.	FURNACE	TEMP.	AI	NIS	0	1200	°C					TOH	
0103	AAI143-S	3-1-5	3	1	5	TT39824	TI39824	%%TT39824	ECON OUTLET TEMP	ECON OUTLET	TEMP	AI	NIS	0	1200	°C					TOH	
0103	AAI143-S	3-1-6	3	1	6	TT39823	TI39823	%%TT39823	ECON OUTLET WTR TEMP	ECON OUTLET	WTR TEMP	AI	NIS	0.0	300.0	°C					TOH	
0103	AAI143-S	3-1-7	3	1	7	TT39830	TI39830	%%TT39830	AIR PREHTR IN TEMP.	AIR PREHTR	IN TEMP.	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	3-1-8	3	1	8	TT39822	TI39822	%%TT39822	AIR PREHTR OUT TEMP.	AIR PREHTR	OUT TEMP.	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	3-1-9	3	1	9	TT39826	TI39826	%%TT39826	HOT AIR TEMP.	HOT AIR	TEMP.	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	3-1-10	3	1	10	TT39827	TI39827	%%TT39827	FLUE GAS TEMP.	FLUE GAS	TEMP.	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	3-1-11	3	1	11	TT39828	TI39828	%%TT39828	MAIN STM. TEMP	MAIN STM.	TEMP	AI	NIS	0.0	300.0	°C					TOH	
0103	AAI143-S	3-1-12	3	1	12	TT39829	TI39829	%%TT39829	DEAERATOR WTR TEMP	DEAERATOR	WTR TEMP	AI	NIS	0.0	600.0	°C					TOH	
0103	AAI143-S	3-1-13	3	1	13	TT39825	TI39825	%%TT39825				AI	NIS	0.0	100.0	%						ADDED 23-04-09
0103	AAI143-S	3-1-14	3	1	14	PT200001	PIC200001	%%PT200001	PRESS. REDUCING CTL	PRESS.	REDUCING CTL	AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-1-15	3	1	15	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-1-16	3	1	16	FT20002	FI20002	%%FT20002				AI	NIS	0.0	100.0	%						

FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	3-2-1	3	2	1	VFDI19820	VFD19820	%%VFDI19820	FDF VFD CTRL	FDF VFD CTRL		AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-2	3	2	2	VFDI19821	VFD19821	%%VFDI19821	FIRE GRATE VFD CTRL	FIRE GRATE V	FD CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-3	3	2	3	VFDI19824	VFD19824	%%VFDI19824	IDF VFD CTRL	IDF VFD CTRL		AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-4	3	2	4	VFDI29820	VFD29820	%%VFDI29820	FIRE GRATE VFD CTRL	FIRE GRATE	VFD CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-5	3	2	5	VFDI29821	VFD29821	%%VFDI29821	COAL FDR VFD CTRL	COAL FDR	VFD CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-6	3	2	6	VFDI29825	VFD29825	%%VFDI29825	IDF CTRL	IDF CTRL		AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-7	3	2	7	VFDI29826	VFD29826	%%VFDI29826	FDF CTRL	FDF CTRL		AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-8	3	2	8	VFDI29827	VFD29827	%%VFDI29827	2ND AIR FAN CTRL	2ND AIR FAN	CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-9	3	2	9	VFDI29828	VFD29828	%%VFDI29828	1# FDWTR PM VFD CTRL	1# FDWTR	PM VFD CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-10	3	2	10	VFDI29829	VFD29829	%%VFDI29829	2# FDWTR PM VFD CTRL	2# FDWTR	PM VFD CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-11	3	2	11	VFDI39820	VFD39820	%%VFDI39820	COAL FDR VFD CTRL	COAL FDR VFD	CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-12	3	2	12	VFDI39821	VFD39821	%%VFDI39821	FIRE GRATE VFD CTRL	FIRE GRATE V	FD CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-13	3	2	13	VFDI39825	VFD39825	%%VFDI39825	FDF CTRL	FDF CTRL		AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-14	3	2	14	VFDI39826	VFD39826	%%VFDI39826	IDF CTRL	IDF CTRL		AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-15	3	2	15	VFDI39827	VFD39827	%%VFDI39827	2ND AIR FAN CTRL	2ND AIR FAN	CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-2-16	3	2	16	VFDI39828	VFD39828	%%VFDI39828	1# FDWTR PM VFD CTRL	1# FDWTR	PM VFD CTRL	AI	NIS	0.0	100.0	%					TOH	
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	3-3-1	3	3	1	VFDI39829	VFD39829	%%VFDI39829	2# FDWTR PM VFD CTRL	2# FDWTR	PM VFD CTRL	AI	NIS	0.0	100.0	%					TOH	
0103	AAI143-S	3-3-2	3	3	2	PU39820AI	PU39820AI	%%PU39820AI	35T/H FIRE GRATE AMP	35T/H FIRE	GRATE AMP	AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-3	3	3	3	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-4	3	3	4	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-5	3	3	5	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-6	3	3	6	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-7	3	3	7	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-8	3	3	8	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-9	3	3	9	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-10	3	3	10	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-11	3	3	11	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-12	3	3	12	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-13	3	3	13	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-14	3	3	14	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-15	3	3	15	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-3-16	3	3	16	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	3-4-1	3	4	1	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-4-2	3	4	2	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-4-3	3	4	3	SPARE	SPARE					AI	NIS	0.0	100.0	AMP					TOH	
0103	AAI143-S	3-4-4	3	4	4	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-5	3	4	5	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-6	3	4	6	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-7	3	4	7	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-8	3	4	8	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-9	3	4	9	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-10	3	4	10	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-11	3	4	11	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-12	3	4	12	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-13	3	4	13	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-14	3	4	14	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-15	3	4	15	SPARE	SPARE					AI	NIS	0.0	100.0	%						
0103	AAI143-S	3-4-16	3	4	16	SPARE	SPARE					AI	NIS	0.0	100.0	%						
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	4-1-1	4	1	1	AT59820	AI59820	%%AT59820	O2 CONTENT	O2 CONTENT		AI	NIS	0.0	100.0	AMP					ME-TOH	
0103	AAI143-S	4-1-2	4	1	2	FT59820	FI59820	%%FT59820	OIL SUPPLY FLOW	OIL SUPPLY	FLOW	AI	NIS	0.0	100.0	AMP					ME-TOH	
0103	AAI143-S	4-1-3	4	1	3	LT59820	LI59820	%%LT59820	OLI TANK LVL	OLI TANK LVL		AI	NIS	0.0	100.0	AMP					ME-TOH	
0103	AAI143-S	4-1-4	4	1	4	PT59820	PI59820	%%PT59820	RETURN OIL TEMP.	RETURN OIL	TEMP.	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-5	4	1	5	PT59821	PI59821	%%PT59821	OIL SUPPLY PRESSURE	OIL SUPPLY	PRESSURE	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-6	4	1	6	PT59822	PI59822	%%PT59822	FURNACE PRESSURE	FURNACE	PRESSURE	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-7	4	1	7	PT59823	PI59823	%%PT59823	FDF OUTLET PRESSURE	FDF OUTLET	PRESSURE	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-8	4	1	8	PT59824	PI59824	%%PT59824	IDF INLET PRESSURE	IDF INLET PR	ESSURE	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-9	4	1	9	TT59820	TI59820	%%TT59820	FURNACE TEMP.	FURNACE	TEMP.	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-10	4	1	10	TT59821	TI59821	%%TT59821	RETURN OIL TEMP.	RETURN OIL	TEMP.	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-11	4	1	11	TT59822	TI59822	%%TT59822	OIL SUPPLY TEMP.	OIL SUPPLY	TEMP.	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-12	4	1	12	TT59823	TI59823	%%TT59823	FURNACE OUT.GAS TEMP	FURNACE OUT.	GAS TEMP	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-13	4	1	13	TT59824	TI59824	%%TT59824	HOT AIR TEMP.	HOT AIR	TEMP.	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-14	4	1	14	TT59825	TI59825	%%TT59825	EXHAUST GAS TEMP	EXHAUST GAS	TEMP	AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-15	4	1	15	SPARE	SPARE					AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-1-16	4	1	16	SPARE	SPARE					AI	NIS	0.0	100.0	%					ME-TOH	
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng Units	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper		LL	L	H	HH		
0103	AAI143-S	4-2-1	4	2	1	VFDI59820	VFD59820	%%VFDI59820	FDF VFD CTRL	FDF VFD CTRL		AI	NIS	0.0	100.0	AMP					ME-TOH	
0103	AAI143-S	4-2-2	4	2	2	VFDI59821	VFD59821	%%VFDI59821	FIRE GRATE VFD CTRL	FIRE GRATE V	FD CTRL	AI	NIS	0.0	100.0	AMP					ME-TOH	
0103	AAI143-S	4-2-3	4	2	3	VFDI59824	VFD59824	%%VFDI59824	IDF VFD CTRL	IDF VFD CTRL		AI	NIS	0.0	100.0	AMP					ME-TOH	
0103	AAI143-S	4-2-4	4	2	4	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-5	4	2	5	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-6	4	2	6	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-7	4	2	7	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-8	4	2	8	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-9	4	2	9	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-10	4	2	10	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-11	4	2	11	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-12	4	2	12	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-13	4	2	13	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-14	4	2	14	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-15	4	2	15	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	
0103	AAI143-S	4-2-16	4	2	16	SPARE						AI	NIS	0.0	100.0	%					ME-TOH	

FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper	Units	LL	L	H	HH		
0103	AAI543-S	2-5-1	2	5	1	VFDO19820	VFD19820	%%VFDO19820	PU19820 FREQDRV	PU19820 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-2	2	5	2	VFDO19821	VFD19821	%%VFDO19821	PU19821 FREQDRV	PU19821 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-3	2	5	3	VFDO19824	VFD19824	%%VFDO19824	PU19824 FREQDRV	PU19824 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-4	2	5	4	VFDO29820	VFD29820	%%VFDO29820	PU29820 FREQDRV	PU29820 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-5	2	5	5	VFDO29821	VFD29821	%%VFDO29821	PU29821 FREQDRV	PU29821 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-6	2	5	6	VFDO29825	VFD29825	%%VFDO29825	PU29825 FREQDRV	PU29825 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-7	2	5	7	VFDO29826	VFD29826	%%VFDO29826	PU29826 FREQDRV	PU29826 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-8	2	5	8	VFDO29827	VFD29827	%%VFDO29827	PU29827 FREQDRV	PU29827 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-9	2	5	9	VFDO29828	VFD29828	%%VFDO29828	PU29828 FREQDRV	PU29828 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-10	2	5	10	VFDO29829	VFD29829	%%VFDO29829	PU29829 FREQDRV	PU29829 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-11	2	5	11	VFDO39820	VFD39820	%%VFDO39820	PU39820 FREQDRV	PU39821 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-12	2	5	12	VFDO39821	VFD39821	%%VFDO39821	PU39821 FREQDRV	PU39825 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-13	2	5	13	VFDO39825	VFD39825	%%VFDO39825	PU39825 FREQDRV	PU39826 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-14	2	5	14	VFDO39826	VFD39826	%%VFDO39826	PU39826 FREQDRV	PU39826 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-15	2	5	15	VFDO39827	VFD39827	%%VFDO39827	PU39827 FREQDRV	PU39827 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	2-5-16	2	5	16	VFDO39828	VFD39828	%%VFDO39828	PU39828 FREQDRV	PU39828 FREQ	DRV	AO	NIS	0	100	%					TOH	
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper	Units	LL	L	H	HH		
0103	AAI543-S	3-5-1	3	5	1	VFDO39829	VFD39829	%%VFDO39829	PU39829 FREQDRV	PU39829 FREQ	DRV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-2	3	5	2	PV200001	PIC200001	%%PV200001	PRESS. REDUCING VLV	PRESS.	REDUCING VLV	AO	NIS	0	100	%					TOH	ADDED 23/04/09
0103	AAI543-S	3-5-3	3	5	3	LV-201	LIC29821	%%LV-201	DRUM WTR LVL CTRL VLV	DRUM WTR	LVL CTRL VLV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-4	3	5	4	LV-202	LIC29822	%%LV-202	DEAERATOR LVL CTRL VLV	DEAERATOR	LVL CTRL VLV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-5	3	5	5	PV-201	PHV-201	%%PV-201	CONT BLODWN CTRL VLV	CONT BLODWN	CTRL VLV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-6	3	5	6	PV-202	PIC29831	%%PV-202	DEAERATOR TEMP CTRL VLV	DEAERATOR	TEMP CTRL VL	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-7	3	5	7	JYB29831	JYB29831	%%JYB29831	1# ADDING PUMP	1# ADDING	PUMP	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-8	3	5	8	JYB29832	JYB29832	%%JYB29832	2# ADDING PUMP	2# ADDING	PUMP	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-9	3	5	9	SPARE	SPARE					AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-10	3	5	10	LV-301	LIC39821	%%LV-301	DRUM WTR LVL CTRL VLV	DRUM WTR	LVL CTRL VLV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-11	3	5	11	LV-302	LIC39822	%%LV-302	DEAERATOR LVL CTRL VLV	DEAERATOR	LVL CTRL VLV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-12	3	5	12	PV-301	PHV-101	%%PV-301	CONT BLODWN CTRL VLV	CONT BLODWN	CTRL VLV	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-13	3	5	13	PV-302	PIC39831	%%PV-302	DEAERATOR TEMP CTRL VLV	DEAERATOR	TEMP CTRL VL	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-14	3	5	14	JYB39831	JYB39831	%%JYB39831	1# ADDING PUMP	1# ADDING	PUMP	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-15	3	5	15	JYB39832	JYB39832	%%JYB39832	2# ADDING PUMP	2# ADDING	PUMP	AO	NIS	0	100	%					TOH	
0103	AAI543-S	3-5-16	3	5	16	JYB39833	JYB39833	%%JYB39833	3# ADDING PUMP	3# ADDING	PUMP	AO	NIS	0	100	%					TOH	
FCU	Module					Source Tag	DCS Tag	IO Assigned Tag	Service Description			IO Type		Range		Eng	Alarm & Trip Setting				PLANT	Remarks
														Lower	Upper	Units	LL	L	H	HH		
0103	AAI543-S	4-3-1	4	3	1	VFDO59820	VFD59820	%%VFDO59820	PU59820 FREQDRV	PU59820 FREQ	DRV	AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-2	4	3	2	VFDO59821	VFD59821	%%VFDO59821	PU59821 FREQDRV	PU59821 FREQ	DRV	AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-3	4	3	3	VFDO59824	VFD59824	%%VFDO59824	PU59824 FREQDRV	PU59824 FREQ	DRV	AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-4	4	3	4	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-5	4	3	5	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-6	4	3	6	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-7	4	3	7	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-8	4	3	8	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-9	4	3	9	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-10	4	3	10	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-11	4	3	11	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-12	4	3	12	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-13	4	3	13	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-14	4	3	14	SPARE						AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-15	4	3	15	FCV59820	FIC59820	%%FCV59820				AO	NIS	0	100	%					ME-TOH	
0103	AAI543-S	4-3-16	4	3	16	FCV19820	FIC19820	%%FCV19820				AO	NIS	0	100	%					ME-TOH	

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC1)	SYSTEM I/O
~~AI~~	~~AO~~		
~~DI~~	DO		
~~IS~~	NIS		
HART	NON HART		

MCB3-7: OVDC-7, 24VDC-7 — MCB3-10: 24VDC-10, OVDC-10

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	IP-R			Tag No.	Term.	Channel	NODE	SLOT	MODEL
			TB2-001	14	R1-1	A2	PU19820O	A1	1	2	8	ADV551
			TB2-002	11		A1						
			TB2-003	14	R1-2	A2	PU19821O	A2	2	2	8	ADV551
			TB2-004	11		A1						
			TB2-005	14	R1-3	A2	PU19822O	A3	3	2	8	ADV551
			TB2-006	11		A1						
			TB2-007	14	R1-4	A2	SPARE	A4	4	2	8	ADV551
			TB2-008	11		A1						
			TB2-009	14	R1-5	A2	PU19824O	A5	5	2	8	ADV551
			TB2-010	11		A1						
			TB2-011	14	R1-6	A2	PU19825O	A6	6	2	8	ADV551
			TB2-012	11		A1						
			TB2-013	14	R1-7	A2	PU59826O	A7	7	2	8	ADV551
			TB2-014	11		A1						
			TB2-015	14	R1-8	A2	PU59827O	A8	8	2	8	ADV551
			TB2-016	11		A1						
			TB2-017	14	R1-9	A2	PU59828O	A9	9	2	8	ADV551
			TB2-018	11		A1						
			TB2-019	14	R1-10	A2	SPARE	A10	10	2	8	ADV551
			TB2-020	11		A1						
			TB2-021	14	R1-11	A2	SPARE	A11	11	2	8	ADV551
			TB2-022	11		A1						
			TB2-023	14	R1-12	A2	SPARE	A12	12	2	8	ADV551
			TB2-024	11		A1						
			TB2-025	14	R1-13	A2	PU29820O	A13	13	2	8	ADV551
			TB2-026	11		A1						
			TB2-027	14	R1-14	A2	PU29821O	A14	14	2	8	ADV551
			TB2-028	11		A1						
			TB2-029	14	R1-15	A2	PU29822O	A15	15	2	8	ADV551
			TB2-030	11		A1						
			TB2-031	14	R1-16	A2	PU29823O	A16	16	2	8	ADV551
			TB2-032	11		A1						
								A17	-	2	8	ADV551
								A18	+			

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT	17-DO
	CH.	DATE							TITLE	SHT NO
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	17
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT NO
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	18

YOKOGAWA

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC1)	SYSTEM I/O
~~AI~~	~~AO~~		
~~DI~~	DO		
~~IS~~	NIS		
HART	NON HART		

MCB3-7 OVDC-7 24VDC-7 — MCB3-10 24VDC-10 OVDC-10

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	IP-R			Tag No.	Term.	Channel	NODE	SLOT	MODEL
			TB2-033	14	R1-17	A2	PU29824O	B1	17	2	8	ADV551
			TB2-034	11		A1						
			TB2-035	14	R1-18	A2	PU29825O	B2	18	2	8	ADV551
			TB2-036	11		A1						
			TB2-037	14	R1-19	A2	PU29826O	B3	19	2	8	ADV551
			TB2-038	11		A1						
			TB2-039	14	R1-20	A2	PU29827O	B4	20	2	8	ADV551
			TB2-040	11		A1						
			TB2-041	14	R1-21	A2	PU29828O	B5	21	2	8	ADV551
			TB2-042	11		A1						
			TB2-043	14	R1-22	A2	PU29829O	B6	22	2	8	ADV551
			TB2-044	11		A1						
			TB2-045	14	R1-23	A2	PU29830O	B7	23	2	8	ADV551
			TB2-046	11		A1						
			TB2-047	14	R1-24	A2	SV29822O	B8	24	2	8	ADV551
			TB2-048	11		A1						
			TB2-049	14	R1-25	A2	SV29823O	B9	25	2	8	ADV551
			TB2-050	11		A1						
			TB2-051	14	R1-26	A2	SV39822O	B10	26	2	8	ADV551
			TB2-052	11		A1						
			TB2-053	14	R1-27	A2	TSH29821	B11	27	2	8	ADV551
			TB2-054	11		A1						
			TB2-055	14	R1-28	A2	TSH39821	B12	28	2	8	ADV551
			TB2-056	11		A1						
			TB2-057	14	R1-29	A2	SPARE	B13	29	2	8	ADV551
			TB2-058	11		A1						
			TB2-059	14	R1-30	A2	SPARE	B14	30	2	8	ADV551
			TB2-060	11		A1						
			TB2-061	14	R1-31	A2	SPARE	B15	31	2	8	ADV551
			TB2-062	11		A1						
			TB2-063	14	R1-32	A2	SPARE	B16	32	2	8	ADV551
			TB2-064	11		A1						
								B17	-	2	8	ADV551
								B18	+			

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT	18-DO
	CH.	DATE							TITLE	SHT NO
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	18
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT NO
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	19

YOKOGAWA

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC1)	SYSTEM I/O
~~AI~~	~~AO~~		
~~DI~~	DO		
~~IS~~	NIS		
HART	NON HART		

MCB3-8: OVDC-8, 24VDC-8 — MCB3-11: 24VDC-11, OVDC-11

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	IP-R			Tag No.	Term.	Channel	NODE	SLOT	MODEL
			TB2-065	14	R2-1	A2	PU39820O	A1	1	3	8	ADV551
			TB2-066	11		A1						
			TB2-067	14	R2-2	A2	PU39821O	A2	2	3	8	ADV551
			TB2-068	11		A1						
			TB2-069	14	R2-3	A2	PU39822O	A3	3	3	8	ADV551
			TB2-070	11		A1						
			TB2-071	14	R2-4	A2	PU39823O	A4	4	3	8	ADV551
			TB2-072	11		A1						
			TB2-073	14	R2-5	A2	PU39824O	A5	5	3	8	ADV551
			TB2-074	11		A1						
			TB2-075	14	R2-6	A2	PU39825O	A6	6	3	8	ADV551
			TB2-076	11		A1						
			TB2-077	14	R2-7	A2	PU39826O	A7	7	3	8	ADV551
			TB2-078	11		A1						
			TB2-079	14	R2-8	A2	PU39827O	A8	8	3	8	ADV551
			TB2-080	11		A1						
			TB2-081	14	R2-9	A2	PU39828O	A9	9	3	8	ADV551
			TB2-082	11		A1						
			TB2-083	14	R2-10	A2	PU39829O	A10	10	3	8	ADV551
			TB2-084	11		A1						
			TB2-085	14	R2-11	A2	PU39830O	A11	11	3	8	ADV551
			TB2-086	11		A1						
			TB2-087	14	R2-12	A2	SPARE	A12	12	3	8	ADV551
			TB2-088	11		A1						
			TB2-089	14	R2-13	A2	SPARE	A13	13	3	8	ADV551
			TB2-090	11		A1						
			TB2-091	14	R2-14	A2	SPARE	A14	14	3	8	ADV551
			TB2-092	11		A1						
			TB2-093	14	R2-15	A2	PU49820AO	A15	15	3	8	ADV551
			TB2-094	11		A1						
			TB2-095	14	R2-16	A2	SPARE	A16	16	3	8	ADV551
			TB2-096	11		A1						
								A17	-	3	8	ADV551
								A18	+			

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT	19-DO
	CH.	DATE							TITLE	SHT NO
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	19
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT NO
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	20

YOKOGAWA

Signal Type :		Cabinet No :														FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC1)														
~~AI~~	~~AO~~															SYSTEM I/O
~~DI~~	DO															
~~IS~~	NIS															
HART	NON HART															
			MCB3-8								MCB3-11					
			OVDC-8	24VDC-8							24VDC-11	OVDC-11				
FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB			IP-R					Tag No.		Term.	Channel	NODE	SLOT	MODEL
			TB2-097			14	R2-17	A2			PU49821O		B1	17	3	8	ADV551
			TB2-098			11		A1									
			TB2-099			14	R2-18	A2			PU49822O		B2	18	3	8	ADV551
			TB2-100			11		A1									
			TB2-101			14	R2-19	A2			PU49823O		B3	19	3	8	ADV551
			TB2-102			11		A1									
			TB2-103			14	R2-20	A2			PU49824O		B4	20	3	8	ADV551
			TB2-104			11		A1									
			TB2-105			14	R2-21	A2			PU49825O		B5	21	3	8	ADV551
			TB2-106			11		A1									
			TB2-107			14	R2-22	A2			PU49826O		B6	22	3	8	ADV551
			TB2-108			11		A1									
			TB2-109			14	R2-23	A2			PU49827O		B7	23	3	8	ADV551
			TB2-110			11		A1									
			TB2-111			14	R2-24	A2			PU49828O		B8	24	3	8	ADV551
			TB2-112			11		A1									
			TB2-113			14	R2-25	A2			PU49832AO		B9	25	3	8	ADV551
			TB2-114			11		A1									
			TB2-115			14	R2-26	A2			PU49832BO		B10	26	3	8	ADV551
			TB2-116			11		A1									
			TB2-117			14	R2-27	A2			PU49832CO		B11	27	3	8	ADV551
			TB2-118			11		A1									
			TB2-119			14	R2-28	A2			PU49834O		B12	28	3	8	ADV551
			TB2-120			11		A1									
			TB2-121			14	R2-29	A2			PU49835O		B13	29	3	8	ADV551
			TB2-122			11		A1									
			TB2-123			14	R2-30	A2			PU49833O		B14	30	3	8	ADV551
			TB2-124			11		A1									
			TB2-125			14	R2-31	A2			SPARE		B15	31	3	8	ADV551
			TB2-126			11		A1									
			TB2-127			14	R2-32	A2			SPARE		B16	32	3	8	ADV551
			TB2-128			11		A1									
													B17	-	3	8	ADV551
													B18	+			

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT	20-DO
	CH.	DATE							TITLE	SHT NO
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	20
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT NO
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	21

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
DI	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No :

BOILER CONTROL ROOM (MC1)

MCB3-1

0VDC-1 24VDC-1

FCU-0103

SYSTEM I/O

FIELD CABLE	*CROSS WIRING TB*	*CROSS WIRE NO.*	*TB*	*Tag No.*	*Term.*	*Channel*	*Node*	*Slot*	*Model*
			TB3-001	PU19820STI	A1	1	2	6	ADV151
			TB3-002		A17				
			TB3-003	PU19820TRI	A2	2	2	6	ADV151
			TB3-004		A17				
			TB3-005	PU19821STI	A3	3	2	6	ADV151
			TB3-006		A17				
			TB3-007	PU19821TRI	A4	4	2	6	ADV151
			TB3-008		A17				
			TB3-009	PU19822STI	A5	5	2	6	ADV151
			TB3-010		A17				
			TB3-011	PU19822TRI	A6	6	2	6	ADV151
			TB3-012		A17				
			TB3-013	FCS0103PSU1S	A7	7	2	6	ADV151
			TB3-014		A17				
			TB3-015	FCS0103PSU2S	A8	8	2	6	ADV151
			TB3-016		A17				
			TB3-017	PU19824STI	A9	9	2	6	ADV151
			TB3-018		A17				
			TB3-019	PU19824TRI	A10	10	2	6	ADV151
			TB3-020		A17				
			TB3-021	PU19825STI	A11	11	2	6	ADV151
			TB3-022		A17				
			TB3-023	PU19825TRI	A12	12	2	6	ADV151
			TB3-024		A17				
			TB3-025	PU59826STI	A13	13	2	6	ADV151
			TB3-026		A17				
			TB3-027	PU59826TRI	A14	14	2	6	ADV151
			TB3-028		A17				
			TB3-029	PU59827STI	A15	15	2	6	ADV151
			TB3-030		A17				
			TB3-031	PU59827TRI	A16	16	2	6	ADV151
			TB3-032		A17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	21-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	21
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	22

YOKOGAWA

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC1)	
~~AI~~	~~AO~~		
DI	~~DO~~	MCB3-1	SYSTEM I/O
~~IS~~	NIS		
HART	NON HART		

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB (0VDC-1 / 24VDC-1)	Tag No.	Term.	Channel	Node	Slot	Model
			TB3-033	PU59828STI	B1	17	2	6	ADV151
			TB3-034		B17				
			TB3-035	PU59828TRI	B2	18	2	6	ADV151
			TB3-036		B17				
			TB3-037	SV29822OI	B3	19	2	6	ADV151
			TB3-038		B17				
			TB3-039	SV29822CI	B4	20	2	6	ADV151
			TB3-040		B17				
			TB3-041	SV29823OI	B5	21	2	6	ADV151
			TB3-042		B17				
			TB3-043	SV29823CI	B6	22	2	6	ADV151
			TB3-044		B17				
			TB3-045	SV39822OI	B7	23	2	6	ADV151
			TB3-046		B17				
			TB3-047	SV39822CI	B8	24	2	6	ADV151
			TB3-048		B17				
			TB3-049	SPARE	B9	25	2	6	ADV151
			TB3-050		B17				
			TB3-051	SPARE	B10	26	2	6	ADV151
			TB3-052		B17				
			TB3-053	SPARE	B11	27	2	6	ADV151
			TB3-054		B17				
			TB3-055	SPARE	B12	28	2	6	ADV151
			TB3-056		B17				
			TB3-057	SPARE	B13	29	2	6	ADV151
			TB3-058		B17				
			TB3-059	SPARE	B14	30	2	6	ADV151
			TB3-060		B17				
			TB3-061	SPARE	B15	31	2	6	ADV151
			TB3-062		B17				
			TB3-063	SPARE	B16	32	2	6	ADV151
			TB3-064		B17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	22-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	22
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	23

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
DI	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No :

BOILER CONTROL ROOM (MC1)

MCB3-2

0VDC-2 24VDC-2

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Model
			TB3-065	PU29820STI	A1	1	2	7	ADV151
			TB3-066		A17				
			TB3-067	PU29820TRI	A2	2	2	7	ADV151
			TB3-068		A17				
			TB3-069	PU29821STI	A3	3	2	7	ADV151
			TB3-070		A17				
			TB3-071	PU29821TRI	A4	4	2	7	ADV151
			TB3-072		A17				
			TB3-073	PU29822STI	A5	5	2	7	ADV151
			TB3-074		A17				
			TB3-075	PU29822TRI	A6	6	2	7	ADV151
			TB3-076		A17				
			TB3-077	PU29823STI	A7	7	2	7	ADV151
			TB3-078		A17				
			TB3-079	PU29823TRI	A8	8	2	7	ADV151
			TB3-080		A17				
			TB3-081	PU29824STI	A9	9	2	7	ADV151
			TB3-082		A17				
			TB3-083	PU29824TRI	A10	10	2	7	ADV151
			TB3-084		A17				
			TB3-085	PU29825STI	A11	11	2	7	ADV151
			TB3-086		A17				
			TB3-087	PU29825TRI	A12	12	2	7	ADV151
			TB3-088		A17				
			TB3-089	PU29826STI	A13	13	2	7	ADV151
			TB3-090		A17				
			TB3-091	PU29826TRI	A14	14	2	7	ADV151
			TB3-092		A17				
			TB3-093	PU29827STI	A15	15	2	7	ADV151
			TB3-094		A17				
			TB3-095	PU29827TRI	A16	16	2	7	ADV151
			TB3-096		A17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	23-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	23
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	24

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
DI	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No :

BOILER CONTROL ROOM (MC1)

MCB3-2

0VDC-2 24VDC-2

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Model
			TB3-097	PU29828STI	B1	17	2	7	ADV151
			TB3-098		B17				
			TB3-099	PU29828TRI	B2	18	2	7	ADV151
			TB3-100		B17				
			TB3-101	PU29829STI	B3	19	2	7	ADV151
			TB3-102		B17				
			TB3-103	PU29829TRI	B4	20	2	7	ADV151
			TB3-104		B17				
			TB3-105	PU29830STI	B5	21	2	7	ADV151
			TB3-106		B17				
			TB3-107	PU29830TRI	B6	22	2	7	ADV151
			TB3-108		B17				
			TB3-109	SPARE	B7	23	2	7	ADV151
			TB3-110		B17				
			TB3-111	SPARE	B8	24	2	7	ADV151
			TB3-112		B17				
			TB3-113	SPARE	B9	25	2	7	ADV151
			TB3-114		B17				
			TB3-115	SPARE	B10	26	2	7	ADV151
			TB3-116		B17				
			TB3-117	SPARE	B11	27	2	7	ADV151
			TB3-118		B17				
			TB3-119	SPARE	B12	28	2	7	ADV151
			TB3-120		B17				
			TB3-121	SPARE	B13	29	2	7	ADV151
			TB3-122		B17				
			TB3-123	SPARE	B14	30	2	7	ADV151
			TB3-124		B17				
			TB3-125	SPARE	B15	31	2	7	ADV151
			TB3-126		B17				
			TB3-127	SPARE	B16	32	2	7	ADV151
			TB3-128		B17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	24-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	24
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	25

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
DI	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No :

BOILER CONTROL ROOM (MC1)

MCB3-3

0VDC-3 24VDC-3

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Model
			TB3-129	PU39820STI	A1	1	3	6	ADV151
			TB3-130		A17				
			TB3-131	PU39820TRI	A2	2	3	6	ADV151
			TB3-132		A17				
			TB3-133	PU39821STI	A3	3	3	6	ADV151
			TB3-134		A17				
			TB3-135	PU39821TRI	A4	4	3	6	ADV151
			TB3-136		A17				
			TB3-137	PU39822STI	A5	5	3	6	ADV151
			TB3-138		A17				
			TB3-139	PU39822TRI	A6	6	3	6	ADV151
			TB3-140		A17				
			TB3-141	PU39823STI	A7	7	3	6	ADV151
			TB3-142		A17				
			TB3-143	PU39823TRI	A8	8	3	6	ADV151
			TB3-144		A17				
			TB3-145	PU39824STI	A9	9	3	6	ADV151
			TB3-146		A17				
			TB3-147	PU39824TRI	A10	10	3	6	ADV151
			TB3-148		A17				
			TB3-149	PU39825STI	A11	11	3	6	ADV151
			TB3-150		A17				
			TB3-151	PU39825TRI	A12	12	3	6	ADV151
			TB3-152		A17				
			TB3-153	PU39826STI	A13	13	3	6	ADV151
			TB3-154		A17				
			TB3-155	PU39826TRI	A14	14	3	6	ADV151
			TB3-156		A17				
			TB3-157	PU39827STI	A15	15	3	6	ADV151
			TB3-158		A17				
			TB3-159	PU39827TRI	A16	16	3	6	ADV151
			TB3-160		A17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	25-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	25
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	26

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
DI	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No :

BOILER CONTROL ROOM (MC1)

MCB3-3

0VDC-3 24VDC-3

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Model
			TB3-161	PU39828STI	B1	17	3	6	ADV151
			TB3-162		B17				
			TB3-163	PU39828TRI	B2	18	3	6	ADV151
			TB3-164		B17				
			TB3-165	PU39829STI	B3	19	3	6	ADV151
			TB3-166		B17				
			TB3-167	PU39829TRI	B4	20	3	6	ADV151
			TB3-168		B17				
			TB3-169	PU39830STI	B5	21	3	6	ADV151
			TB3-170		B17				
			TB3-171	PU39830TRI	B6	22	3	6	ADV151
			TB3-172		B17				
			TB3-173	SPARE	B7	23	3	6	ADV151
			TB3-174		B17				
			TB3-175	SPARE	B8	24	3	6	ADV151
			TB3-176		B17				
			TB3-177	SPARE	B9	25	3	6	ADV151
			TB3-178		B17				
			TB3-179	SPARE	B10	26	3	6	ADV151
			TB3-180		B17				
			TB3-181	PU49820ASTI	B11	27	3	6	ADV151
			TB3-182		B17				
			TB3-183	PU49820ATRI	B12	28	3	6	ADV151
			TB3-184		B17				
			TB3-185	SPARE	B13	29	3	6	ADV151
			TB3-186		B17				
			TB3-187	SPARE	B14	30	3	6	ADV151
			TB3-188		B17				
			TB3-189	PU49821STI	B15	31	3	6	ADV151
			TB3-190		B17				
			TB3-191	PU49821TRI	B16	32	3	6	ADV151
			TB3-192		B17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	26-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	26
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	27

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
DI	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No :

BOILER CONTROL ROOM (MC1)

MCB3-4

0VDC-4 24VDC-4

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Model
			TB3-193	PU49822STI	A1	1	3	7	ADV151
			TB3-194		A17				
			TB3-195	PU49822TRI	A2	2	3	7	ADV151
			TB3-196		A17				
			TB3-197	PU49823STI	A3	3	3	7	ADV151
			TB3-198		A17				
			TB3-199	PU49823TRI	A4	4	3	7	ADV151
			TB3-200		A17				
			TB3-201	PU49824STI	A5	5	3	7	ADV151
			TB3-202		A17				
			TB3-203	PU49824TRI	A6	6	3	7	ADV151
			TB3-204		A17				
			TB3-205	PU49825STI	A7	7	3	7	ADV151
			TB3-206		A17				
			TB3-207	PU49825TRI	A8	8	3	7	ADV151
			TB3-208		A17				
			TB3-209	PU49826STI	A9	9	3	7	ADV151
			TB3-210		A17				
			TB3-211	PU49826TRI	A10	10	3	7	ADV151
			TB3-212		A17				
			TB3-213	PU49827STI	A11	11	3	7	ADV151
			TB3-214		A17				
			TB3-215	PU49827TRI	A12	12	3	7	ADV151
			TB3-216		A17				
			TB3-217	PU49828STI	A13	13	3	7	ADV151
			TB3-218		A17				
			TB3-219	PU49828TRI	A14	14	3	7	ADV151
			TB3-220		A17				
			TB3-221	PU49832ASTI	A15	15	3	7	ADV151
			TB3-222		A17				
			TB3-223	PU49832ATRI	A16	16	3	7	ADV151
			TB3-224		A17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	27-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	27
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	28

YOKOGAWA

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC1)	
~~AI~~	~~AO~~		
DI	~~DO~~	MCB3-4	SYSTEM I/O
~~IS~~	NIS		
HART	NON HART	0VDC-4 24VDC-4	

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Model
			TB3-225	PU49832BSTI	B1	17	3	7	ADV151
			TB3-226		B17				
			TB3-227	PU49832BTRI	B2	18	3	7	ADV151
			TB3-228		B17				
			TB3-229	PU49832CSTI	B3	19	3	7	ADV151
			TB3-230		B17				
			TB3-231	PU49832CTRI	B4	20	3	7	ADV151
			TB3-232		B17				
			TB3-233	PU49834STI	B5	21	3	7	ADV151
			TB3-234		B17				
			TB3-235	PU49834TRI	B6	22	3	7	ADV151
			TB3-236		B17				
			TB3-237	PU49835STI	B7	23	3	7	ADV151
			TB3-238		B17				
			TB3-239	PU49835TRI	B8	24	3	7	ADV151
			TB3-240		B17				
			TB3-241	PU49833STI	B9	25	3	7	ADV151
			TB3-242		B17				
			TB3-243	PU49833TRI	B10	26	3	7	ADV151
			TB3-244		B17				
			TB3-245	SPARE	B11	27	3	7	ADV151
			TB3-246		B17				
			TB3-247	SPARE	B12	28	3	7	ADV151
			TB3-248		B17				
			TB3-249	SPARE	B13	29	3	7	ADV151
			TB3-250		B17				
			TB3-251	SPARE	B14	30	3	7	ADV151
			TB3-252		B17				
			TB3-253	SPARE	B15	31	3	7	ADV151
			TB3-254		B17				
			TB3-255	SPARE	B16	32	3	7	ADV151
			TB3-256		B17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	28-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	28
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	29

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
AI	~~AO~~
~~DI~~	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No : BOILER CONTROL ROOM (MC2)

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB4-001	AT19820	A1	1	2	1	AAI
			TB4-002		B1				
			TB4-003	FT19820	A2	2	2	1	AAI
			TB4-004		B2				
			TB4-005	LT19820	A3	3	2	1	AAI
			TB4-006		B3				
			TB4-007	PT19820	A4	4	2	1	AAI
			TB4-008		B4				
			TB4-009	PT19821	A5	5	2	1	AAI
			TB4-010		B5				
			TB4-011	PT19822	A6	6	2	1	AAI
			TB4-012		B6				
			TB4-013	PT19823	A7	7	2	1	AAI
			TB4-014		B7				
			TB4-015	PT19824	A8	8	2	1	AAI
			TB4-016		B8				
			TB4-017	TT19820	A9	9	2	1	AAI
			TB4-018		B9				
			TB4-019	TT19821	A10	10	2	1	AAI
			TB4-020		B10				
			TB4-021	TT19822	A11	11	2	1	AAI
			TB4-022		B11				
			TB4-023	TT19823	A12	12	2	1	AAI
			TB4-024		B12				
			TB4-025	TT19824	A13	13	2	1	AAI
			TB4-026		B13				
			TB4-027	TT19825	A14	14	2	1	AAI
			TB4-028		B14				
			TB4-029	SPARE	A15	15	2	1	AAI
			TB4-030		B15				
			TB4-031	SPARE	A16	16	2	1	AAI
			TB4-032		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

29-AI

SHT. NO.

29

CONT'D

30

Signal Type :	
~~HSC~~	~~RTD~~
AI	~~AO~~
~~DI~~	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No : BOILER CONTROL ROOM (MC2)

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB4-033	AT29821	A1	1	2	2	AAI
			TB4-034		B1				
			TB4-035	FT29821	A2	2	2	2	AAI
			TB4-036		B2				
			TB4-037	FT29822	A3	3	2	2	AAI
			TB4-038		B3				
			TB4-039	LT29821	A4	4	2	2	AAI
			TB4-040		B4				
			TB4-041	LT29822	A5	5	2	2	AAI
			TB4-042		B5				
			TB4-043	SPARE	A6	6	2	2	AAI
			TB4-044		B6				
			TB4-045	SPARE	A7	7	2	2	AAI
			TB4-046		B7				
			TB4-047	PT29821	A8	8	2	2	AAI
			TB4-048		B8				
			TB4-049	PT29822	A9	9	2	2	AAI
			TB4-050		B9				
			TB4-051	PT29823	A10	10	2	2	AAI
			TB4-052		B10				
			TB4-053	PT29824	A11	11	2	2	AAI
			TB4-054		B11				
			TB4-055	PT29825	A12	12	2	2	AAI
			TB4-056		B12				
			TB4-057	PT29826	A13	13	2	2	AAI
			TB4-058		B13				
			TB4-059	PT29827	A14	14	2	2	AAI
			TB4-060		B14				
			TB4-061	PT29828	A15	15	2	2	AAI
			TB4-062		B15				
			TB4-063	PT29829	A16	16	2	2	AAI
			TB4-064		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

30-AI

SHT. NO.

30

CONT'D

31

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC2)	
AI	~~AO~~		
~~DI~~	~~DO~~		
~~IS~~	NIS		
HART	NON HART		SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB4-065	PT29830	A1	1	2	3	AAI
			TB4-066		B1				
			TB4-067	PT29831	A2	2	2	3	AAI
			TB4-068		B2				
			TB4-069	TT29821	A3	3	2	3	AAI
			TB4-070		B3				
			TB4-071	TT29822	A4	4	2	3	AAI
			TB4-072		B4				
			TB4-073	TT29823	A5	5	2	3	AAI
			TB4-074		B5				
			TB4-075	TT29824	A6	6	2	3	AAI
			TB4-076		B6				
			TB4-077	TT29825	A7	7	2	3	AAI
			TB4-078		B7				
			TB4-079	TT29826	A8	8	2	3	AAI
			TB4-080		B8				
			TB4-081	TT29827	A9	9	2	3	AAI
			TB4-082		B9				
			TB4-083	TT29828	A10	10	2	3	AAI
			TB4-084		B10				
			TB4-085	TT29829	A11	11	2	3	AAI
			TB4-086		B11				
			TB4-087	TT29830	A12	12	2	3	AAI
			TB4-088		B12				
			TB4-089	SPARE	A13	13	2	3	AAI
			TB4-090		B13				
			TB4-091	SPARE	A14	14	2	3	AAI
			TB4-092		B14				
			TB4-093	SPARE	A15	15	2	3	AAI
			TB4-094		B15				
			TB4-095	SPARE	A16	16	2	3	AAI
			TB4-096		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

31-AI

SHT. NO.

31

CONT'D

32

Signal Type :	
~~HSC~~	~~RTD~~
AI	~~AO~~
~~DI~~	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No : BOILER CONTROL ROOM (MC2)

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB4-097	AT39821	A1	1	2	4	AAI
			TB4-098		B1				
			TB4-099	FT39821	A2	2	2	4	AAI
			TB4-100		B2				
			TB4-101	FT39822	A3	3	2	4	AAI
			TB4-102		B3				
			TB4-103	LT39821	A4	4	2	4	AAI
			TB4-104		B4				
			TB4-105	LT39822	A5	5	2	4	AAI
			TB4-106		B5				
			TB4-107	LT39823	A6	6	2	4	AAI
			TB4-108		B6				
			TB4-109	SPARE	A7	7	2	4	AAI
			TB4-110		B7				
			TB4-111	LT39825	A8	8	2	4	AAI
			TB4-112		B8				
			TB4-113	PT39821	A9	9	2	4	AAI
			TB4-114		B9				
			TB4-115	PT39822	A10	10	2	4	AAI
			TB4-116		B10				
			TB4-117	PT39823	A11	11	2	4	AAI
			TB4-118		B11				
			TB4-119	PT39824	A12	12	2	4	AAI
			TB4-120		B12				
			TB4-121	PT39825	A13	13	2	4	AAI
			TB4-122		B13				
			TB4-123	PT39826	A14	14	2	4	AAI
			TB4-124		B14				
			TB4-125	PT39827	A15	15	2	4	AAI
			TB4-126		B15				
			TB4-127	PT39828	A16	16	2	4	AAI
			TB4-128		B16				

GENERAL DESCRIPTION	DR.	DATE	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH. HARINAH	DATE 20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	TITLE BOILER CONTROL ROOM
FILENAME FA-PANEL	APP. TEOH	DATE 20/01/09	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO. WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

32-AI

SHT. NO.

32

CONT'D

33

Signal Type :	
~~HSC~~	~~RTD~~
AI	~~AO~~
~~DI~~	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No : BOILER CONTROL ROOM (MC2)

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB4-129	PT39829	A1	1	3	1	AAI
			TB4-130		B1				
			TB4-131	PT39830	A2	2	3	1	AAI
			TB4-132		B2				
			TB4-133	PT39831	A3	3	3	1	AAI
			TB4-134		B3				
			TB4-135	TT39821	A4	4	3	1	AAI
			TB4-136		B4				
			TB4-137	TT39824	A5	5	3	1	AAI
			TB4-138		B5				
			TB4-139	TT39823	A6	6	3	1	AAI
			TB4-140		B6				
			TB4-141	TT39830	A7	7	3	1	AAI
			TB4-142		B7				
			TB4-143	TT39822	A8	8	3	1	AAI
			TB4-144		B8				
			TB4-145	TT39826	A9	9	3	1	AAI
			TB4-146		B9				
			TB4-147	TT39827	A10	10	3	1	AAI
			TB4-148		B10				
			TB4-149	TT39828	A11	11	3	1	AAI
			TB4-150		B11				
			TB4-151	TT39829	A12	12	3	1	AAI
			TB4-152		B12				
			TB4-153	TT39825	A13	13	3	1	AAI
			TB4-154		B13				
			TB4-155	PT200001	A14	14	3	1	AAI
			TB4-156		B14				
			TB4-157	SPARE	A15	15	3	1	AAI
			TB4-158		B15				
			TB4-159	FT20002	A16	16	3	1	AAI
			TB4-160		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

33-AI

SHT. NO.

33

CONT'D

34

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC2)	
AI	~~AO~~		
~~DI~~	~~DO~~		
~~IS~~	NIS		
HART	NON HART		SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB4-161	VFDI19820	A1	1	3	2	AAI
			TB4-162		B1				
			TB4-163	VFDI19821	A2	2	3	2	AAI
			TB4-164		B2				
			TB4-165	VFDI19824	A3	3	3	2	AAI
			TB4-166		B3				
			TB4-167	VFDI29820	A4	4	3	2	AAI
			TB4-168		B4				
			TB4-169	VFDI29821	A5	5	3	2	AAI
			TB4-170		B5				
			TB4-171	VFDI29825	A6	6	3	2	AAI
			TB4-172		B6				
			TB4-173	VFDI29826	A7	7	3	2	AAI
			TB4-174		B7				
			TB4-175	VFDI29827	A8	8	3	2	AAI
			TB4-176		B8				
			TB4-177	VFDI29828	A9	9	3	2	AAI
			TB4-178		B9				
			TB4-179	VFDI29829	A10	10	3	2	AAI
			TB4-180		B10				
			TB4-181	VFDI39820	A11	11	3	2	AAI
			TB4-182		B11				
			TB4-183	VFDI39821	A12	12	3	2	AAI
			TB4-184		B12				
			TB4-185	VFDI39825	A13	13	3	2	AAI
			TB4-186		B13				
			TB4-187	VFDI39826	A14	14	3	2	AAI
			TB4-188		B14				
			TB4-189	VFDI39827	A15	15	3	2	AAI
			TB4-190		B15				
			TB4-191	VFDI39828	A16	16	3	2	AAI
			TB4-192		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

34-AI

SHT. NO.

34

CONT'D

35

Signal Type :	
~~HSC~~	~~RTD~~
AI	~~AO~~
~~DI~~	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No : BOILER CONTROL ROOM (MC2)

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB4-193	VFDI39829	A1	1	3	3	AAI
			TB4-194		B1				
			TB4-195	PU39820AI	A2	2	3	3	AAI
			TB4-196		B2				
			TB4-197	SPARE	A3	3	3	3	AAI
			TB4-198		B3				
			TB4-199	SPARE	A4	4	3	3	AAI
			TB4-200		B4				
			TB4-201	SPARE	A5	5	3	3	AAI
			TB4-202		B5				
			TB4-203	SPARE	A6	6	3	3	AAI
			TB4-204		B6				
			TB4-205	SPARE	A7	7	3	3	AAI
			TB4-206		B7				
			TB4-207	SPARE	A8	8	3	3	AAI
			TB4-208		B8				
			TB4-209	SPARE	A9	9	3	3	AAI
			TB4-210		B9				
			TB4-211	SPARE	A10	10	3	3	AAI
			TB4-212		B10				
			TB4-213	SPARE	A11	11	3	3	AAI
			TB4-214		B11				
			TB4-215	SPARE	A12	12	3	3	AAI
			TB4-216		B12				
			TB4-217	SPARE	A13	13	3	3	AAI
			TB4-218		B13				
			TB4-219	SPARE	A14	14	3	3	AAI
			TB4-220		B14				
			TB4-221	SPARE	A15	15	3	3	AAI
			TB4-222		B15				
			TB4-223	SPARE	A16	16	3	3	AAI
			TB4-224		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

35-AI

SHT. NO.

35

CONT'D

36

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC2)	SYSTEM I/O
AI	~~AO~~		
~~DI~~	~~DO~~		
~~IS~~	NIS		
HART	NON HART		

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB4-225	SPARE	A1	1	3	4	AAI
			TB4-226		B1				
			TB4-227	SPARE	A2	2	3	4	AAI
			TB4-228		B2				
			TB4-229	SPARE	A3	3	3	4	AAI
			TB4-230		B3				
			TB4-231	SPARE	A4	4	3	4	AAI
			TB4-232		B4				
			TB4-233	SPARE	A5	5	3	4	AAI
			TB4-234		B5				
			TB4-235	SPARE	A6	6	3	4	AAI
			TB4-236		B6				
			TB4-237	SPARE	A7	7	3	4	AAI
			TB4-238		B7				
			TB4-239	SPARE	A8	8	3	4	AAI
			TB4-240		B8				
			TB4-241	SPARE	A9	9	3	4	AAI
			TB4-242		B9				
			TB4-243	SPARE	A10	10	3	4	AAI
			TB4-244		B10				
			TB4-245	SPARE	A11	11	3	4	AAI
			TB4-246		B11				
			TB4-247	SPARE	A12	12	3	4	AAI
			TB4-248		B12				
			TB4-249	SPARE	A13	13	3	4	AAI
			TB4-250		B13				
			TB4-251	SPARE	A14	14	3	4	AAI
			TB4-252		B14				
			TB4-253	SPARE	A15	15	3	4	AAI
			TB4-254		B15				
			TB4-255	SPARE	A16	16	3	4	AAI
			TB4-256		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

36-AI

SHT. NO.

36

CONT'D

37

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC2)	SYSTEM I/O
~~AI~~	AO		
~~DI~~	~~DO~~		
~~IS~~	NIS		
HART	NON HART		

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB5-001	VFDO19820	A1	1	2	5	AAI
			TB5-002		B1				
			TB5-003	VFDO19821	A2	2	2	5	AAI
			TB5-004		B2				
			TB5-005	VFDO19824	A3	3	2	5	AAI
			TB5-006		B3				
			TB5-007	VFDO29820	A4	4	2	5	AAI
			TB5-008		B4				
			TB5-009	VFDO29821	A5	5	2	5	AAI
			TB5-010		B5				
			TB5-011	VFDO29825	A6	6	2	5	AAI
			TB5-012		B6				
			TB5-013	VFDO29826	A7	7	2	5	AAI
			TB5-014		B7				
			TB5-015	VFDO29827	A8	8	2	5	AAI
			TB5-016		B8				
			TB5-017	VFDO29828	A9	9	2	5	AAI
			TB5-018		B9				
			TB5-019	VFDO29829	A10	10	2	5	AAI
			TB5-020		B10				
			TB5-021	VFDO39820	A11	11	2	5	AAI
			TB5-022		B11				
			TB5-023	VFDO39821	A12	12	2	5	AAI
			TB5-024		B12				
			TB5-025	VFDO39825	A13	13	2	5	AAI
			TB5-026		B13				
			TB5-027	VFDO39826	A14	14	2	5	AAI
			TB5-028		B14				
			TB5-029	VFDO39827	A15	15	2	5	AAI
			TB5-030		B15				
			TB5-031	VFDO39828	A16	16	2	5	AAI
			TB5-032		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL PANEL
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

543

543

543

543

543

543

543

543

543

543

543

543

543

543

543

543

DWG. NO.

37-AO

SHT. NO.

37

CONT'D

38

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	BOILER CONTROL ROOM (MC2)	SYSTEM I/O
~~AI~~	AO		
~~DI~~	~~DO~~		
~~IS~~	NIS		
HART	NON HART		

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB5-033	VFDO39829	A1	1	3	5	AAI
			TB5-034		B1				
			TB5-035	PV200001	A2	2	3	5	AAI
			TB5-036		B2				
			TB5-037	LV-201	A3	3	3	5	AAI
			TB5-038		B3				
			TB5-039	LV-202	A4	4	3	5	AAI
			TB5-040		B4				
			TB5-041	PV-201	A5	5	3	5	AAI
			TB5-042		B5				
			TB5-043	PV-202	A6	6	3	5	AAI
			TB5-044		B6				
			TB5-045	JYB29831	A7	7	3	5	AAI
			TB5-046		B7				
			TB5-047	JYB29832	A8	8	3	5	AAI
			TB5-048		B8				
			TB5-049	SPARE	A9	9	3	5	AAI
			TB5-050		B9				
			TB5-051	LV-301	A10	10	3	5	AAI
			TB5-052		B10				
			TB5-053	LV-302	A11	11	3	5	AAI
			TB5-054		B11				
			TB5-055	PV-301	A12	12	3	5	AAI
			TB5-056		B12				
			TB5-057	PV-302	A13	13	3	5	AAI
			TB5-058		B13				
			TB5-059	JYB39831	A14	14	3	5	AAI
			TB5-060		B14				
			TB5-061	JYB39832	A15	15	3	5	AAI
			TB5-062		B15				
			TB5-063	JYB39833	A16	16	3	5	AAI
			TB5-064		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL PANEL
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

543

543

543

543

543

543

543

543

543

543

543

543

543

543

543

543

DWG. NO.

38-AO

SHT. NO.

38

CONT'D

39

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
~~DI~~	DO
~~IS~~	NIS
HART	NON HART

Cabinet No : TOH DCS PANEL 3

FCU-0103

SYSTEM I/O

MCB3-9: OVDC-9, 24VDC-9

MCB3-12: 24VDC-12, OVDC-12

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	IP-R			Tag No.	Term.	Channel	NODE	SLOT	MODEL
			TB7-001	14	R3-1	A2	PU59820O	A1	1	4	5	ADV551
			TB7-002	11		A1						
			TB7-003	14	R3-2	A2	PU59821O	A2	2	4	5	ADV551
			TB7-004	11		A1						
			TB7-005	14	R3-3	A2	PU59822O	A3	3	4	5	ADV551
			TB7-006	11		A1						
			TB7-007	14	R3-4	A2	SPARE	A4	4	4	5	ADV551
			TB7-008	11		A1						
			TB7-009	14	R3-5	A2	PU59824O	A5	5	4	5	ADV551
			TB7-010	11		A1						
			TB7-011	14	R3-6	A2	PU59825O	A6	6	4	5	ADV551
			TB7-012	11		A1						
			TB7-013	14	R3-7	A2	PU19826O	A7	7	4	5	ADV551
			TB7-014	11		A1						
			TB7-015	14	R3-8	A2	PU19827O	A8	8	4	5	ADV551
			TB7-016	11		A1						
			TB7-017	14	R3-9	A2	PU19828O	A9	9	4	5	ADV551
			TB7-018	11		A1						
			TB7-019	14	R3-10	A2	SPARE	A10	10	4	5	ADV551
			TB7-020	11		A1						
			TB7-021	14	R3-11	A2	SPARE	A11	11	4	5	ADV551
			TB7-022	11		A1						
			TB7-023	14	R3-12	A2	SPARE	A12	12	4	5	ADV551
			TB7-024	11		A1						
			TB7-025	14	R3-13	A2	SPARE	A13	13	4	5	ADV551
			TB7-026	11		A1						
			TB7-027	14	R3-14	A2	SPARE	A14	14	4	5	ADV551
			TB7-028	11		A1						
			TB7-029	14	R3-15	A2	SPARE	A15	15	4	5	ADV551
			TB7-030	11		A1						
			TB7-031	14	R3-16	A2	SPARE	A16	16	4	5	ADV551
			TB7-032	11		A1						
								A17	-	4	5	ADV551
								A18	+			

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT	39-DO
	CH.	DATE							TITLE	SHT NO
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	39
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT NO
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	40

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
~~DI~~	DO
~~IS~~	NIS
HART	NON HART

Cabinet No : TOH DCS PANEL 3

FCU-0103

SYSTEM I/O

MCB3-9: OVDC-9, 24VDC-9

MCB3-12: 24VDC-12, OVDC-12

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	IP-R			Tag No.	Term.	Channel	NODE	SLOT	MODEL
			TB7-033	14	R3-17	A2	SPARE	B1	17	4	5	ADV551
			TB7-034	11		A1						
			TB7-035	14	R3-18	A2	SPARE	B2	18	4	5	ADV551
			TB7-036	11		A1						
			TB7-037	14	R3-19	A2	SPARE	B3	19	4	5	ADV551
			TB7-038	11		A1						
			TB7-039	14	R3-20	A2	SPARE	B4	20	4	5	ADV551
			TB7-040	11		A1						
			TB7-041	14	R3-21	A2	SPARE	B5	21	4	5	ADV551
			TB7-042	11		A1						
			TB7-043	14	R3-22	A2	SPARE	B6	22	4	5	ADV551
			TB7-044	11		A1						
			TB7-045	14	R3-23	A2	SPARE	B7	23	4	5	ADV551
			TB7-046	11		A1						
			TB7-047	14	R3-24	A2	SPARE	B8	24	4	5	ADV551
			TB7-048	11		A1						
			TB7-049	14	R3-25	A2	SPARE	B9	25	4	5	ADV551
			TB7-050	11		A1						
			TB7-051	14	R3-26	A2	SPARE	B10	26	4	5	ADV551
			TB7-052	11		A1						
			TB7-053	14	R3-27	A2	SPARE	B11	27	4	5	ADV551
			TB7-054	11		A1						
			TB7-055	14	R3-28	A2	SPARE	B12	28	4	5	ADV551
			TB7-056	11		A1						
			TB7-057	14	R3-29	A2	SPARE	B13	29	4	5	ADV551
			TB7-058	11		A1						
			TB7-059	14	R3-30	A2	SPARE	B14	30	4	5	ADV551
			TB7-060	11		A1						
			TB7-061	14	R3-31	A2	SPARE	B15	31	4	5	ADV551
			TB7-062	11		A1						
			TB7-063	14	R3-32	A2	SPARE	B16	32	4	5	ADV551
			TB7-064	11		A1						
								B17	-	4	5	ADV551
								B18	+			

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT	40-DO
	CH.	DATE							TITLE	SHT NO
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	40
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT NO
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	41

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
~~AI~~	~~AO~~
DI	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No :

TOH DCS PANEL 3

MCB3-5

0VDC-5 24VDC-5

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Model
			TB8-001	PU59820STI	A1	1	4	4	ADV151
			TB8-002		A17				
			TB8-003	PU59820TRI	A2	2	4	4	ADV151
			TB8-004		A17				
			TB8-005	PU59821STI	A3	3	4	4	ADV151
			TB8-006		A17				
			TB8-007	PU59821TRI	A4	4	4	4	ADV151
			TB8-008		A17				
			TB8-009	PU59822STI	A5	5	4	4	ADV151
			TB8-010		A17				
			TB8-011	PU59822TRI	A6	6	4	4	ADV151
			TB8-012		A17				
			TB8-013	SPARE	A7	7	4	4	ADV151
			TB8-014		A17				
			TB8-015	SPARE	A8	8	4	4	ADV151
			TB8-016		A17				
			TB8-017	PU59824STI	A9	9	4	4	ADV151
			TB8-018		A17				
			TB8-019	PU59824TRI	A10	10	4	4	ADV151
			TB8-020		A17				
			TB8-021	PU59825STI	A11	11	4	4	ADV151
			TB8-022		A17				
			TB8-023	PU59825TRI	A12	12	4	4	ADV151
			TB8-024		A17				
			TB8-025	PU19826STI	A13	13	4	4	ADV151
			TB8-026		A17				
			TB8-027	PU19826TRI	A14	14	4	4	ADV151
			TB8-028		A17				
			TB8-029	PU19827STI	A15	15	4	4	ADV151
			TB8-030		A17				
			TB8-031	PU19827TRI	A16	16	4	4	ADV151
			TB8-032		A17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	41-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	41
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	42

YOKOGAWA

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	TOH DCS PANEL 3	
~~AI~~	~~AO~~	MCB3-5	SYSTEM I/O
DI	~~DO~~	0VDC-5 24VDC-5	
~~IS~~	NIS		
HART	NON HART		

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Model
			TB8-033	PU19828STI	B1	17	4	4	ADV151
			TB8-034		B17				
			TB8-035	PU19828TRI	B2	18	4	4	ADV151
			TB8-036		B17				
			TB8-037	SPARE	B3	19	4	4	ADV151
			TB8-038		B17				
			TB8-039	SPARE	B4	20	4	4	ADV151
			TB8-040		B17				
			TB8-041	SPARE	B5	21	4	4	ADV151
			TB8-042		B17				
			TB8-043	SPARE	B6	22	4	4	ADV151
			TB8-044		B17				
			TB8-045	SPARE	B7	23	4	4	ADV151
			TB8-046		B17				
			TB8-047	SPARE	B8	24	4	4	ADV151
			TB8-048		B17				
			TB8-049	SPARE	B9	25	4	4	ADV151
			TB8-050		B17				
			TB8-051	SPARE	B10	26	4	4	ADV151
			TB8-052		B17				
			TB8-053	SPARE	B11	27	4	4	ADV151
			TB8-054		B17				
			TB8-055	SPARE	B12	28	4	4	ADV151
			TB8-056		B17				
			TB8-057	SPARE	B13	29	4	4	ADV151
			TB8-058		B17				
			TB8-059	SPARE	B14	30	4	4	ADV151
			TB8-060		B17				
			TB8-061	SPARE	B15	31	4	4	ADV151
			TB8-062		B17				
			TB8-063	SPARE	B16	32	4	4	ADV151
			TB8-064		B17				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME	DWG. NO.
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAY FA PROJECT	42-DI
	CH.	DATE							TITLE	SHT. NO.
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM	42
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.	CONT'D
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003	43

YOKOGAWA

Signal Type :	
~~HSC~~	~~RTD~~
AI	~~AO~~
~~DI~~	~~DO~~
~~IS~~	NIS
HART	NON HART

Cabinet No : TOH DCS PANEL 3

FCU-0103

SYSTEM I/O

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB9-001	AT59820	A1	1	4	1	AAI
			TB9-002		B1				
			TB9-003	FT59820	A2	2	4	1	AAI
			TB9-004		B2				
			TB9-005	LT59820	A3	3	4	1	AAI
			TB9-006		B3				
			TB9-007	PT59820	A4	4	4	1	AAI
			TB9-008		B4				
			TB9-009	PT59821	A5	5	4	1	AAI
			TB9-010		B5				
			TB9-011	PT59822	A6	6	4	1	AAI
			TB9-012		B6				
			TB9-013	PT59823	A7	7	4	1	AAI
			TB9-014		B7				
			TB9-015	PT59824	A8	8	4	1	AAI
			TB9-016		B8				
			TB9-017	TT59820	A9	9	4	1	AAI
			TB9-018		B9				
			TB9-019	TT59821	A10	10	4	1	AAI
			TB9-020		B10				
			TB9-021	TT59822	A11	11	4	1	AAI
			TB9-022		B11				
			TB9-023	TT59823	A12	12	4	1	AAI
			TB9-024		B12				
			TB9-025	TT59824	A13	13	4	1	AAI
			TB9-026		B13				
			TB9-027	TT59825	A14	14	4	1	AAI
			TB9-028		B14				
			TB9-029	SPARE	A15	15	4	1	AAI
			TB9-030		B15				
			TB9-031	SPARE	A16	16	4	1	AAI
			TB9-032		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

43-AI

SHT. NO.

43

CONT'D

44

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	TOH DCS PANEL 3	SYSTEM I/O
AI	~~AO~~		
~~DI~~	~~DO~~		
~~IS~~	NIS		
HART	NON HART		

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB9-033	VFDI59820	A1	1	4	2	AAI
			TB9-034		B1				
			TB9-035	VFDI59821	A2	2	4	2	AAI
			TB9-036		B2				
			TB9-037	VFDI59824	A3	3	4	2	AAI
			TB9-038		B3				
			TB9-039	SPARE	A4	4	4	2	AAI
			TB9-040		B4				
			TB9-041	SPARE	A5	5	4	2	AAI
			TB9-042		B5				
			TB9-043	SPARE	A6	6	4	2	AAI
			TB9-044		B6				
			TB9-045	SPARE	A7	7	4	2	AAI
			TB9-046		B7				
			TB9-047	SPARE	A8	8	4	2	AAI
			TB9-048		B8				
			TB9-049	SPARE	A9	9	4	2	AAI
			TB9-050		B9				
			TB9-051	SPARE	A10	10	4	2	AAI
			TB9-052		B10				
			TB9-053	SPARE	A11	11	4	2	AAI
			TB9-054		B11				
			TB9-055	SPARE	A12	12	4	2	AAI
			TB9-056		B12				
			TB9-057	SPARE	A13	13	4	2	AAI
			TB9-058		B13				
			TB9-059	SPARE	A14	14	4	2	AAI
			TB9-060		B14				
			TB9-061	SPARE	A15	15	4	2	AAI
			TB9-062		B15				
			TB9-063	SPARE	A16	16	4	2	AAI
			TB9-064		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL ROOM
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

143

DWG. NO.

44-AI

SHT. NO.

44

CONT'D

45

Signal Type :		Cabinet No :	FCU-0103
~~HSC~~	~~RTD~~	TOH DCS PANEL 3	SYSTEM I/O
~~AI~~	AO		
~~DI~~	~~DO~~		
~~IS~~	NIS		
HART	NON HART		

FIELD CABLE	CROSS WIRING TB	CROSS WIRE NO.	TB	Tag No.	Term.	Channel	Node	Slot	Mo
			TB10-001	VFDO59820	A1	1	4	3	AAI
			TB10-002		B1				
			TB10-003	VFDO59821	A2	2	4	3	AAI
			TB10-004		B2				
			TB10-005	VFDO59824	A3	3	4	3	AAI
			TB10-006		B3				
			TB10-007	SPARE	A4	4	4	3	AAI
			TB10-008		B4				
			TB10-009	SPARE	A5	5	4	3	AAI
			TB10-010		B5				
			TB10-011	SPARE	A6	6	4	3	AAI
			TB10-012		B6				
			TB10-013	SPARE	A7	7	4	3	AAI
			TB10-014		B7				
			TB10-015	SPARE	A8	8	4	3	AAI
			TB10-016		B8				
			TB10-017	SPARE	A9	9	4	3	AAI
			TB10-018		B9				
			TB10-019	SPARE	A10	10	4	3	AAI
			TB10-020		B10				
			TB10-021	SPARE	A11	11	4	3	AAI
			TB10-022		B11				
			TB10-023	SPARE	A12	12	4	3	AAI
			TB10-024		B12				
			TB10-025	SPARE	A13	13	4	3	AAI
			TB10-026		B13				
			TB10-027	SPARE	A14	14	4	3	AAI
			TB10-028		B14				
			TB10-029	FCV59820	A15	15	4	3	AAI
			TB10-030		B15				
			TB10-031	FCV19820	A16	16	4	3	AAI
			TB10-032		B16				

GENERAL DESCRIPTION	DR.	DATE							PROJECT NAME
Panel Wiring Drawing	DILA	20/01/09							WILMAR SURABAYA FA PROJECT
	CH.	DATE							TITLE
	HARINAH	20/01/09	1	AS PER FAT	24/04/09	DILA	HARINAH	TEOH	BOILER CONTROL PANEL
FILENAME	APP.	DATE	0	FIRST ISSUE	20/01/09	DILA	HARINAH	TEOH	DOC. NO.
FA-PANEL	TEOH	20/01/09	REV.	DESCRIPTION	DATE	DRAWN BY	CHECK BY	APPR. BY	WSFA-D32-003

YOKOGAWA

del

543

543

543

543

543

543

543

543

543

543

543

543

543

543

543

543

DWG. NO.

45-AO

SHT. NO.

45

CONT'D

-